CITY of NOVI CITY COUNCIL



Agenda Item H August 27, 2012

SUBJECT: Approval of Change Orders No. 2 and No. 3 in the total amount of \$81,506 and final pay estimate in the amount of \$118,153 to V.I.L. Construction for the Meadowbrook Lake Dam Improvement project.

SUBMITTING DEPARTMENT: Department of Public Services, Engineering Division 30

CITY MANAGER APPROVAL:

EXPENDITURE REQUIRED	\$118,153
AMOUNT BUDGETED	\$0
APPROPRIATION REQUIRED	\$118,153 (to be included in future budget amendment)
LINE ITEM NUMBER	210-211.00-865.685 Drain Fund

BACKGROUND INFORMATION:

An engineering contract was awarded to URS Corporation (URS) in October 2007 for engineering services related to improvements to Meadowbrook Lake Dam that would address the dam's nonconformance issues and implement recommendations from a 2005 study to address downstream streambank erosion issues. The project included increasing spillway capacity to prevent dam failure, improvement to the primary spillway, streambank stabilization and improvements downstream of the dam, and an upgraded pedestrian path designed to allow vehicular access to the dam for continued maintenance.

Staff worked with the Meadowbrook Lake Subdivision Association and affected property owners over the past five years to address their concerns about the project, acquire the easements necessary for project construction, and to minimize impacts and address concerns during construction. The easements necessary to construct the project were acquired in February 2011, the design was finalized and a revised MDEQ permit for the project was obtained in the spring of 2011. The construction contract for this project was awarded to V.I.L. Construction at the July 11, 2011 City Council meeting in the amount of \$400,261. The construction of the project began in September 2011 and was completed in early 2012.

The City's consulting engineer for this project, URS administered the construction contract, inspected the contractor's work and has submitted the attached documents verifying the final contract payment amount that is due to the contractor, V.I.L Construction. (Final Pay Estimate No.4 and Change Orders No. 2 and 3, attached). The City Attorney has reviewed the documentation and found it to be in an acceptable form (Beth Saarela's August 17, 2012 letter, attached).


As with other large projects involving existing structures and underground excavation, there were several issues unforeseen until the project was under construction that required additional scope be added to the project. There were three changes orders on this

contract resulting in a net increase of \$158,789.19 to the construction contract. Change Order No. 1 in the amount of \$77,283.50 was approved by City Council on November 28, 2011. Changer Order No. 2 in the amount of \$48,859.69 includes additional scope related to erosion protection and installation of an ice shield to protect the newly installed slide gate stems from ice damage. Change Order No. 3 in the amount of \$32,646 balanced the final contract units to match the quantity constructed in the field. The change orders resulted in a final construction contract price of \$559,050.19.

Staff has received a substantial amount of positive feedback from the residents and the Association related to the project. Photos of the final project conditions are attached.

RECOMMENDED ACTION: Approval of Change Orders No. 2 and No. 3 in the total amount of \$81,506 and final pay estimate in the amount of \$118,153 to V.I.L. Construction for the Meadowbrook Lake Dam Improvement project.

	1	2	YN		1	2	Y	N
Mayor Gatt				Council Member Margolis				
Mayor Pro Tem Staudt				Council Member Mutch				
Council Member Casey				Council Member Wrobel				
Council Member Fischer								



Map Author: Croy Date: 6/28/11 Project: Meadowbrook Lake Dam Version #: V1.0

Amended By: Place Name Here Date: Enter Date Department: Place here

BAD INTERPRETATION NOTICE Map information depicted is not intended to replace or substitute for any official or primary source. This map was intended to meet National Map Accuracy Standards and use the most recent, accurate sources available to the people of the City of Nov. Boundary measurements and area calculations are approximate and should not be construed as survey measurements performed by a licensed Nichigan Surveyor as defined in Michigan Public Act 132 of 1970 as amended. Pieased contact the City GIS Manager to confirm source and accuracy information related to this map. Map Legend



City of Novi Department Division Department Name 45175 W Ten Mile Rd Novi, MI 48375 cityofnovi.org

0 62.5 125 250 375

1 inch = 322 feet



Meadowbrook Lake Dam Improvements Project

View from Ennishore Drive looking east



Looking north at the dam



Streambank stabilization along the Rouge River



Looking north at the lake secondary overflow swale



JOHNSON ROSATI SCHULTZ JOPPICH PC

34405 W. Twelve Mile Road, Suite 200 ~ Farmington Hills, Michigan 48331-5627 Phone: 248.489.4100 | Fax: 248.489.1726

Elizabeth Kudla Saarela esaarela@jrsjlaw.com

www.johnsonrosati.com

August 17, 2012

Suzanne Moreno CITY OF NOVI Finance Department 45175 W. Ten Mile Road Novi, MI 48375

RE: Meadowbrook Lake Dam Renovations V.I.L Construction

Dear Ms. Moreno:

We have received and reviewed the following closing documents for the Meadowbrook Lake Dam Renovation Project:

- 1. Application for Final Payment
- 2. Maintenance and Guarantee Bond Endorsement
- 3. Balancing Work Change Directives 2 and 3
- 4. Change Orders 2 and 3
- 5. Waivers of Lien
- 6. Contractor's Sworn Statement
- 7. Consent of Surety

The closing documents appear to be in order and have been approved by City Staff.

It is our understanding that V.I.L. Construction will provide its Full Unconditional Waiver of Lien at the time it picks up the final payment.

August 17, 2012 Page 2

If you have any questions regarding the above, please do not hesitate to contact me.

Very truly yours, JOHNSON ROSATI, SCHULTZ & JOPPICH, P.C. Elizabeth Kudla Saarela

EKS

Enclosures

- C: Maryanne Cornelius, Clerk (w/Enclosures)
 - Clay Pearson, City Manager (w/Enclosures) Marina Neumaier, Assistant Finance Director (w/Enclosures) Aaron Staup, Construction Engineering Coordinator (w/Enclosures) Thomas R. Schultz, Esquire (w/Enclosures)





APPLICATION FOR FINAL PAYMENT PROJECT: NOVI PROJECT NO .: Meadowbrook Lake- Dam Renovations PAYMENT NO .: OWNER: City of Novi ENGINEER: CONTRACTOR: 45175 W. Ten Mile Road Novi, Michigan 48375 CONTRACT AMOUNT COMPLETION DATE DATES OF ESTIMATE **ORIGINAL:** ORIGINAL: \$ 400,261.00 November 5, 2011- Slide gate January 4,2011 FROM: 3/22/2 **REVISED:** 559,050.19 **REVISED:** May 30, 2012 TO: 6/30/2 \$ SECTION 1. COST OF COMPLETED WORK TO DATE CONTRACT ITEMS (Original) CONTRACT ITEMS (Revised) THIS PERIOD Item No. Description of Item Unit Quantity Cost/Unit Quantity Cost/Unit Quantity Total Am Tota! Amt Amount 0 Constr. Inspection "Crew Day" EA 40 \$ 615.00 \$ 24,600.00 70 615.00 \$ 43,050.00 \$ 9,686.25 16 23% 1.8 General Conditions/Permits LS 1 \$ 65,000.00 \$ 65,000.00 1 65,000.00 \$ 65,000.00 1 \$ Mobilization LS 1 30,000.00 \$ 30,000.00 30,000.00 \$ 30,000.00 2 \$ \$ 3 Soil Erosion Control Measures LS 1 \$ 11,000.00 \$ 11,000.00 1 \$ 11,000.00 \$ 11,000.00 1 4 Tree, Brush Removal Including Stump LS 1 \$ 5,000.00 \$ 5,000.00 \$ 5,000.00 \$ 5,000.00 EA 4 5 Tree Relocation 250.00 \$ 1.000.00 4 250.00 \$ 1.000.00 \$ \$ 6 Electrical Demolition LS \$ 1.000.00 \$ 1,000.00 1 \$ 1,000.00 \$ 1,000.00 1 7 Asphalt Removal SF 4800 3,360.00 4800 0.70 \$ 3,360.00 \$ 0.70 \$ \$ 8 Concrete Removal SF 837 \$ 8.00 \$ 6,696.00 837 \$ 8.00 \$ 6,696.00 By-Pass Pumping & Flow Diversion LS 12,500.00 12,500.00 9 1 \$ 12,500.00 \$ 12,500.00 1 \$ \$ 10 EA 2 3,500.00 7.000.00 2 3.500.00 7,000.00 Flap Gate Removal \$ \$ \$ \$ 11 Spillway Swale Excavation CY 150 \$ 30.00 4,500.00 150 \$ 30.00 \$ 4,500.00 \$ 12 Retaining Wall Modifications LF 120 105.00 \$ 12,600.00 120 105.00 12,600.00 \$ \$ \$ LF 13 Hand Rails 195 \$ 140.00 \$ 27,300.00 195 \$ 140.00 \$ 27,300.00 14 Fence LF 12 \$ 25.00 \$ 300.00 12 25.00 \$ 300.00 \$ Dam Embankment CY 450 28.00 12,600.00 450 28.00 12,600.00 15 \$ \$ \$ \$ ا 16 Emergency Spillway Control Structure LS 1 \$ 25,500.00 \$ 25,500.00 1 \$ 25,500.00 \$ 25,500.00 17 Concrete Block Matting SF 620 \$ 15.00 \$ 9,300.00 620 15.00 \$ 9,300.00 \$ Bank Stabilization (Rip-Rap) 180.00 18 SY 217 217 \$ 180.00 \$ 39,060.00 \$ \$ 39,060,00 19 Irrigation Pump & Piping Modifications LS 1 \$ 4,000.00 \$ 4,000.00 1 \$ 4,000.00 \$ 4,000.00 20 Slide Gate EA 2 19,000.00 \$ 38,000.00 2 19.000.00 \$ 38,000.00 \$ \$ 21 6" Under Drain LF 300 14.00 \$ 4,200.00 300 14.00 \$ 4,200.00 \$ \$ 6" PVC SCH 40 LF 22 12 \$ 25.00 \$ 300.00 12 25.00 \$ 300.00 \$ SF 5.00 \$ 26,145.00 23 Concrete Pathway 5229 26,145.00 5229 5.00 \$ \$ \$ 24 Grass Pavers SY 375 60.00 \$ 22,500.00 375 60.00 \$ 22,500.00 \$ \$

TOTAL THIS SHEET

\$ 368,861.00

368,861.00

\$

\$



CITY OF NOVI

PROJECT: Meadowbrook Lake- Dam Renovations

APPLICATION FOR FINAL PAYMENT

PAYMENT NO .:

	SECTION 1.				C	OST	OF COMPLET	ED WORK T		DATE						
liam				CONT	RACT ITEMS	(Origin	al)	C	ONT	RACT ITEMS (Revise	ed)		THIS PERIO	D	
Item No.	Description of Item	Unit	Quantity		Cost/Unit		Total Amt	Quantity		Cost/Unit		Total Amt	Quantity	Amount	%	
25	Electrical New Work	LS	1	\$	8,000.00		8.000.00	1	\$	8.000.00		8,000.00			1	
26	Remove/Reset Bench	EA	2	\$	200.00		400.00	2	\$	200.00		400.00				
27	Site Restoration	Acre	2	\$	11,500.00		23,000.00	2	\$	11,500.00		23,000.00				
28	Bulletin No. 1	LS		T				1	\$	13,072.50		13,072.50				
29	Bulletin No. 2	LS		1				1	\$	2,583.00	\$	2,583.00				
30	Bulletin No. 3	LS	1					1	\$	27,378.00	\$	27,378.00				
31	Bulletin No. 4	LS		1				1	\$	8,200.00	\$	8,200.00				
32	Bulletin No. 5	LS		T				1	\$	24,500.00	\$	24,500.00				
33	Bulletin No. 6	LS						1	\$	1,550.00	\$	1,550.00				
35	Bulletin No. 7	LS						1	\$	3,350.00	\$	3,350.00				
36	Bulletin No.8	LS						1	\$	31,347.89	\$	31,347.89				
37	Bulletin No.9	LS		Τ				1	\$	4,511.80	\$	4,511.80				
38	Bulletin No. 10	LS						1	\$	9,650.00	\$	9,650.00				
39	Bulletin No. 11			Τ												
40	Tree Relocation	EA	· · · ·					-2.00		\$250.00	\$	(500.00)				
41	Concrete Removal	SF		Τ				603.00		\$8.00	\$	4,824.00				
42	Spillway Swale Excavation	CY						79.00		\$30.00	\$	2,370.00				
43	Dam Embankment	CY						85.00		\$28.00	\$	2,380.00				
44	Bank Stabilization (Rip Rap)	SY						126.40		\$180.00	\$	22,752.00				_
45	Concrete Pathway	SF						164.00		\$5.00	\$	820.00				
46																
47																
48						1										
49													<u> </u>			
50									_							
51									_		L					
52																
53		ļ	<u> </u>								L		L			
54						ļ			_		ļ		L			
55		L														
56	ļ									·····	ļ					·····
57				1		ļ		ļ			ļ					
58			<u> </u>		- ···-		·····	<u> </u>			1		<u> </u>	<u> </u>		
59								<u> </u>			1		<u> </u>			
	TOTAL FROM THIS SHEET	-				\$	31,400.00				\$	190,189.19		\$ -		
	TOTAL FROM OTHER SHEET	-				\$	368,861.00				\$	368,861.00		\$-		
	SUBTOTAL	-				\$	400,261.00				\$	559,050.19		\$ -		



CITY OF NOVI

Sec	ction 2.						
				APPLICATIO	N FOR FIN	IAL PAYMENT	
PROJECT: Mea	adowbrook Lake- Dam I	Renovations	NOVI PRO	JECT NO.:			PAYMENT NO.:
Original Contract	Amount:		\$	400,261.00		CHANGE ORI	DERS
Change Orders:			\$	158,789.19	<u>No.</u> 1	Date November 2, 2011	<u>Amount</u> \$ 77,28
Adjusted Contract	t Amount to Date:		\$	559,050.19	2	June 14, 2012 August 15, 2012	\$ 48,85 \$ 32,64
Total Cost of Worl	k Performed to Date:		\$	559,050.19	C C		Ψ 0-101
MINUS Retainage: MINUS Inspection		To Date This Pay	0% \$ 70 \$ 16	:			
Net Amt. Earned of	Contract and Extra Wor	•	\$	559,050.19			
PLUS Value of Mate	erials Stored at Close of	f Period:	\$	-			
Subtotal:			\$	559,050.19			
1\$ 2\$	f Previous Payments: 196,938.90 153,273.60		\$	440,897.23		TOTAL:	\$ 158,78
3 \$ 4 \$ 5 \$	90,684.73 - -					Inspection "Crew Days" Allowed Inspection "Crew Days" Used to	
6 \$ 7 \$	-					Inspection "Crew Days" Remain	ning:
8 \$ 9 \$	-						
10 \$ BALANCE D	UE THIS PAYM	ENT:	\$	118,152.97			



PROJECT:

URS

Consultant Authorized Signature

Print Name

Consultant Firm

By:

CITY OF NOVI

Section 3.

APPLICATION FOR FINAL PAYMENT

NOVI PROJECT NO .: Meadowbrook Lake- Dam Renovation

PAYMENT NO .:

The undersigned CONTRACTOR certifies that: (1) Any previous progress payments received from OWNER on amount of Work done under the Contract referred to above have been applied to discharge in full all obligations of CONTRACTOR incurred in connection with Work covered by prior Applications for Payment; (2) title to all Work, materials, and equipment incorporated in said Work of otherwise listed in or covered by this Application for Payment will pass to OWNER at time of payment free and clear of all leins, claims, security interest, and encumberences (except such as are covered by Bond acceptable to OWNER indemnifying OWNER against any such lein, claim security interest, or encumberence); and (3) all Work covered by this Application for Payment is in accordance with the Contract Documents and not defective as that term is defined in the Contract Documents.

122 Construction. lni Contractor Company C Contractor Authorized Signature Litto By: Print Name

MEHRAM

Date:

Date:

6/28/2012

(U, 2012

Payment of the above AMOUNT DUE Th is recommended. CITY OF NOVI By: Aaron J. Staup, Construction Dated: Bv Brian Coburn, Senior Civil E 8/

Dated:

17

2

cityofnovi.org	WORK CHANGE DIRE	CTIVE N	5.	2		
Project:	Meadowbrook Lake - Dam Renovations					
Owner:	City of Novi 26300 LeeBeGole Driv Novi, Michigan 48375 (248) 735-5632	Engineer	URS Corpo 27777 Fran Southfield,	iklin Road, S	Suite 2000	
Contractor:	V.I.L Construction 6670 Sims Drive Sterling Heights, MI 48313					
Drafted Date	e: June 14, 2012		7			
	approved ice shiekt/diversion for slide gate stems experienced few rain days ware the site was in very poor condition event disturbed the channel work area requiring rework.	not allowing w	ork to be comple		lo. 11 - Contrac channel work h	
Night Constraints Second	experienced few rain days were the site was in very poor condition	not allowing w	ork to be comple			
	experienced few rain days were the site was in very poor condition		ork Io be comple		channel work h	neavy rain
Item No.	experienced few rain days were the site was in very poor condition event disturbed the channel work area requiring rework.		ork to be comple			neavy rain
<u>item No.</u> Bulletin No. 7	experienced few rain days were the site was in very poor condition event disturbed the channel work area requiring rework. Existing Cont	ract items		ited. During the	channel work h	neavy rain
	experienced few rain days were the site was in very poor condition event disturbed the channel work area regulring rework. Existing Cont Item Description	Unit		ited. During the	channel work h	neavy rain
	experienced few rain days were the site was in very poor condition event disturbed the channel work area requiring rework. Existing Cont Item Description Misc. Items Stump Removal on the East Side Remove, clean and replace buried culvert at Ennishore	LS LS	Unit Price \$250.00 \$350.00	Quantity	Contrac Add \$250.00 \$350.00	neavy rain
and a California Social Statement	experienced few rain days were the site was in very poor condition event disturbed the channel work area requiring rework. Existing Cont Item Description Misc. Items Stump Removal on the East Side Remove, clean and replace buried culvert at Ennishore Additional labor and Equipment Required for Grass pavers	LS LS LS	Unit Price \$250.00 \$350.00 \$2,750.00	Quantity 1 1	Contrac Add \$250.00	neavy rain
	experienced few rain days were the site was in very poor condition event disturbed the channel work area requiring rework. Existing Cont Item Description Misc. Items Stump Removal on the East Side Remove, clean and replace buried culvert at Ennishore	LS LS	Unit Price \$250.00 \$350.00	Quantity 1 1	Contrac Add \$250.00 \$350.00	neavy rain
	experienced few rain days were the site was in very poor condition event disturbed the channel work area requiring rework. Existing Cont Item Description Misc. Items Stump Removal on the East Side Remove, clean and replace buried culvert at Ennishore Additional labor and Equipment Required for Grass pavers	LS LS LS	Unit Price \$250.00 \$350.00 \$2,750.00	Quantity 1 1	Contrac Add \$250.00 \$350.00	neavy rain
Bulletin No. 7	experienced few rain days were the site was in very poor condition event disturbed the channel work area regulring rework. Existing Cont Item Description Misc. Items Stump Removal on the East Side Remove, clean and replace buried culvert at Ennishore Additional labor and Equipment Required for Grass pavers Crew Day	LS LS LS	Unit Price \$250.00 \$350.00 \$2,750.00	Quantity 1 1	Contrac Add \$250.00 \$350.00	neavy rain
Bulletin No. 7	experienced few rain days were the site was in very poor condition event disturbed the channel work area regulring rework. Existing Cont Item Description Misc. Items Stump Removal on the East Side Remove, clean and replace buried culvert at Ennishore Additional labor and Equipment Required for Grass pavers Crew Day Sidewalk Undercutting	LS LS DAY	Unit Price \$250.00 \$350.00 \$2,750.00 \$615.00 \$8,866.34 \$8,616.14	Quantity	Contrac Add \$250.00 \$350.00 \$2,750.00 \$8,888.34 \$8,616.14	neavy rain
Bulletin No. 7	experienced few rain days were the site was in very poor condition event disturbed the channel work area requiring rework. Existing Cont Item Description Miso, Items Stump Removal on the East Side Remove, clean and replace buried culvert at Ennishore Additional labor and Equipment Required for Grass pavers Crew Day Sidewalk Undercutting Labor Meterial Equipment	LS LS LS LS LS LS LS LS LS LS LS	Unit Price \$250.00 \$350.00 \$2,750.00 \$615.00 \$8,866.34 \$8,616.14 \$13,865.41	Quantity 1 1 1 1 1 1 1 1 1 1 1 1 1 1	Contrac Add \$250.00 \$350.00 \$2,750.00 \$8,866.34	neavy rain
Bulletin No. 7	experienced few rain days were the site was in very poor condition event disturbed the channel work area regulring rework. Existing Cont Item Description Misc. Items Slump Removal on the East Side Remove, clean and replace buried culvert at Ennishore Additional labor and Equipment Required for Grass pavers Crew Day Sidewalk Undercutting Labor Material	LS LS LS LS LS LS LS LS LS LS	Unit Price \$250.00 \$350.00 \$2,750.00 \$615.00 \$8,866.34 \$8,616.14	Auguritity	Contrac Add \$250.00 \$350.00 \$2,750.00 \$8,888.34 \$8,616.14	neavy rain
Bulletin No. 7	experienced few rain days were the site was in very poor condition event disturbed the channel work area requiring rework. Existing Cont Item Description Miso, Items Stump Removal on the East Side Remove, clean and replace buried culvert at Ennishore Additional labor and Equipment Required for Grass pavers Crew Day Sidewalk Undercutting Labor Meterial Equipment	LS LS LS LS LS LS LS LS LS LS LS	Unit Price \$250.00 \$350.00 \$2,750.00 \$615.00 \$8,866.34 \$8,616.14 \$13,865.41	Quantity 1 1 1 1 1 1 1 1 1 1 1 1 1 1	Contrac Add \$250.00 \$350.00 \$2,750.00 \$8,888.34 \$8,616.14	neavy rain
Bulletin No. 7	experienced few rain days were the site was in very poor condition event disturbed the channel work area requiring rework. Existing Cont Item Description Miso, Items Stump Removal on the East Side Remove, clean and replace buried culvert at Ennishore Additional labor and Equipment Required for Grass pavers Crew Day Sidewalk Undercutting Labor Meterial Equipment	LS LS LS LS LS LS LS LS LS LS LS	Unit Price \$250.00 \$350.00 \$2,750.00 \$615.00 \$8,866.34 \$8,616.14 \$13,865.41	Quantity 1 1 1 1 1 1 1 1 1 1 1 1 1 1	Contrac Add \$250.00 \$350.00 \$2,750.00 \$2,750.00 \$38,868.34 \$8,616.14 \$13,865.41	t Price Deduct
Bulletin No. 7	experienced few rain days were the site was in very poor condition event disturbed the channel work area requiring rework. Existing Cont Item Description Miso, Items Stump Removal on the East Side Remove, clean and replace buried culvert at Ennishore Additional labor and Equipment Required for Grass pavers Crew Day Sidewalk Undercutting Labor Meterial Equipment	LS LS LS LS LS LS LS LS LS LS LS	Unit Price \$250.00 \$350.00 \$2,750.00 \$615.00 \$8,866.34 \$8,616.14 \$13,865.41	Quantity 1 1 1 1 1 1 1 4	Contrac Add \$250.00 \$350.00 \$2,750.00 \$2,750.00 \$38,868.34 \$8,616.14 \$13,865.41	t Price Deduct

ويتشم معدادتكرين مراجع وليبرد

		ontract items				
					Contrac	Price
<u>Item No.</u>	Item Description	Unit	Unit Price	Quantity	Add	Deduct
Bulletin No. 9	Slope Restoration at Foorbridge					
	Labor	LS	\$3,659.07	1	\$3,659.07	
	Material	LS	\$121.79	1	\$121.79	
	Equipment	LS	\$730.94	1	\$730.94	
	Crew Days	DAY	\$615,00	3		
Julletin No. 10	Ice Shield	EA	\$4,825.00	2	\$9,650.00	
	Crew Days	DAY	\$615.00	2		
			······································			
Bulletin No. 11				2		
	(Crew Day) Site Wet Conditions unable to Work	DAY	\$615.00	the second s		
and the second states are second	(Crew Day) Channel Work	DAY	\$815.00	3.75		
		and the second				
•		and and the first first state of the second st	L			
				Subtotals	\$14,161.80	\$0,0
				Total	\$1	4,161.8
Final appro specially a	oved amounts in Contract Price must be fo ny that exceed the Original Contract Price	rmalized by way or 10% of the C	of a Chang	je Order; e, in sum.	-	
Final appro	oved amounts in Contract Price must be fo ny that exceed the Original Contract Price	rmalized by way or 10% of the C	v of a Chang ontract Pric	je Order; e, in sum.	-	26,404.1
specially a	ccepted By:	or 10% of the C	r of a Chang ontract Pric	e, in sum.	8-16	
specially a	ny that exceed the Original Contract Price	or 10% of the C	r of a Chang ontract Pric	e, in sum. Date:	8 -16 28-Jun-12	
An P	ny that exceed the Original Contract Price	or 10% of the C	r of a Chang ontract Pric	e, in sum. Date: Date:	28-Jun-12	/ <u>_</u>
Recomr	ny that exceed the Original Contract Price	or 10% of the C	r of a Chang ontract Pric	e, in sum. Date: Date:	28-Jun-12 8/17/	<u>-/2</u>

ħ

	CHANGE OF	RDER No	
Project: Meadowbro	ok Lake - Dam Renovations		
Owner: City of Novi	BeGola Drive an 48375	URS Corporation 27777 Franklin Road, Suite 2 Southlield, MI 48034	000
Contractor: V.I.L. Constr 6670 Sims D Sterling Heig			
Drafted Date:	June 14, 2012]	
P	Bullatin No. 8 - Owner approved add and 2+00 to 2+70 No. 9 - Owner approved erosion pro Bullatin No. 10 - Owner approved ice No. 11 - Contractor expreinced few ra allowing work to be completed. Durin cahnnel work area requiring rework.	tection at aldswalk foot bridge shield/diverson for slide gate a in days were the site was in ve	Bulletin Iema Bulletin ry poor condition not
This change order reflects are on file with the City of	e hereby directed to comply with the o work completed or anticipated. Docu Novi's Engineer. Current project plan of by this change order document.	mentation supporting these ch	រុជពប្អទន
THE CONTRACT AMOUN	NT SHALL BE CHANGED BY THE SL	IM OF;	\$49,859.69
ORIGINAL CONTRACT A	MOUNT:		\$400,261.00
SUM OF PREVIOUS APP	ROVED CHANGE ORDERS:		\$77,283.50
REVISED CONTRACT AN	MOUNT:		\$526,404.19)
THE CHANGES ADDRES TIME BY: 25	SED BY THIS CHANGE ORDER HE Crew Day(s) to Substantial		RACT
""Where applicable, Accepted By	, attach the corresponding number of Y		18nge Order.*** 2-16-12
Prepared By Recommended By	Cooluting Engineer	Date: <u>6/29/</u> Date: Date:	2012 -/17/12 Bl
Approved By	r. Brian Coburn, P.E. City Engine	Dale:	8/17/12

÷

NOVI	WORK CHANGE	DIRECTIVE No.	æ	3		
ityofnovi.org						
Project:	Meadowbrook Lake - Dam Renovations	-642	1010			·
Owner:	City of Novi 26300 LeeBeGole Drive Novi, Michigan 48375 (248) 735-5632	Engineer	URS Corpo 27777 Fran Southlield,	klin Road, S	Suite 2000	
Contractor	: V.I.L Construction 6670 Sims Drive Sterling Heights, MI 48313					
Drafted Dat	te: June 30, 20	10	7			
Reasoning	Bulletin No. 11- Contract Balancing					
an a	Exi	sting Contract Items				
		sting Contract Items			Contrac	t Price
<u>Item No.</u>	Exi	sting Contract Items	Unit Price	Quantilty	Contrac Add	t Price Deduct
	Item Description			Quantity	The second s	and the second se
Bulletin No. 1		<u>Unit</u>	Unit Price		The second s	Deduct
	Item Description 2 Pay estimate balancing			2.00	Add	Deduct
Bulletin No. 1/ 5	Item Description 2 Pay estimate balancing Tree Relocation	<u>Unit</u> EA	Unit Price \$250.00	2.00 603.00	Add \$4,824.00	Deduct
Bulletin No. 1 5 8	Item Description 2 Pay estimate balancing Tree Relocation Concrete Removal	Unit EA SF	Unit Price \$250,00 \$8.00	2.00 603.00 79.00	Add	Deduct
Bulletin No. 1: 5 8 11	Item Description 2 Pay estimate balancing Tree Relocation Concrete Removal Spillway Swale Excavation	Unit EA SF CY	Unit Price \$250.00 \$8.00 \$30.00	2.00 603.00 79.00	Add \$4,824.00 \$2,370.00	Deduct
Bulletin No. 11 5 8 11 15	Item Description Pay estimate balancing Tree Relocation Concrete Removal Spillway Swale Excavation Dam Embankment	Unit EA SF CY CY	Unit Price \$250.00 \$8.00 \$30.00 \$28.00	2.00 603.00 79.00 85.00	<u>Add</u> \$4,824.00 \$2,370.00 \$2,380.00	Deduct
Bulletin No. 11 5 8 11 15 18	Item Description	Unit EA SF CY CY SY	Unit Price \$250.00 \$8.00 \$30.00 \$28.00 \$180.00	2.00 603.00 79.00 85.00 126.40	<u>Add</u> \$4,824.00 \$2,370.00 \$2,380.00 \$22,752.00	Deduct
Bulletin No. 11 5 8 11 15 18	Item Description	Unit EA SF CY CY SY	Unit Price \$250.00 \$8.00 \$30.00 \$28.00 \$180.00	2.00 603.00 79.00 85.00 126.40	<u>Add</u> \$4,824.00 \$2,370.00 \$2,380.00 \$22,752.00	Deduct
Bulletin No. 11 5 8 11 15 18	Item Description	Unit EA SF CY CY SY	Unit Price \$250.00 \$8.00 \$30.00 \$28.00 \$180.00	2.00 603.00 79.00 85.00 126.40	<u>Add</u> \$4,824.00 \$2,370.00 \$2,380.00 \$22,752.00	Deduct
Bulletin No. 11 5 8 11 15 18	Item Description	Unit EA SF CY CY SY	Unit Price \$250.00 \$8.00 \$30.00 \$28.00 \$180.00	2.00 603.00 79.00 85.00 126.40	<u>Add</u> \$4,824.00 \$2,370.00 \$2,380.00 \$22,752.00	Deduct
Bulletin No. 11 5 8 11 15 18	Item Description	Unit EA SF CY CY SY	Unit Price \$250.00 \$8.00 \$30.00 \$28.00 \$180.00	2.00 603.00 79.00 85.00 126.40	<u>Add</u> \$4,824.00 \$2,370.00 \$2,380.00 \$22,752.00	Deduct
Bulletin No. 11 5 8 11 15 18	Item Description	Unit EA SF CY CY SY	Unit Price \$250.00 \$8.00 \$30.00 \$28.00 \$180.00	2.00 603.00 79.00 85.00 126.40	<u>Add</u> \$4,824.00 \$2,370.00 \$2,380.00 \$22,752.00	the second se
Bulletin No. 11 5 8 11 15 18	Item Description	Unit EA SF CY CY SY	Unit Price \$250.00 \$8.00 \$30.00 \$28.00 \$180.00	2.00 603.00 79.00 85.00 126.40 164.00	Add \$4,824.00 \$2,370.00 \$2,380.00 \$22,752.00 \$820.00	<u>\$500.00</u>
Bulletin No. 11 5 8 11 15 18	Item Description	Unit EA SF CY CY SY	Unit Price \$250.00 \$8.00 \$30.00 \$28.00 \$180.00	2.00 603.00 79.00 85.00 126.40	Add \$4,824.00 \$2,370.00 \$2,380.00 \$22,752.00 \$820.00 \$820.00 \$820.00 \$820.00 \$820.00 \$820.00	<u>\$500.00</u>

	New Contra	act items						
]			Contrac			
<u>Item No.</u>	Item Description	<u>Unit</u>	Unit Price	<u>Quantity</u>	Add	Deduct		
	a ser a s							
		╉━───						
	ann an the second se	+						
······	₩₩₩₩₩₩₩₩₩₩₩₩₩₩₩₩₩₩₩₩₩₩₩₩₩₩₩₩₩₩₩₩₩₩₩₩₩				******			
	attikan gen attikan gen attikan agen attikan agen gen ander ander attikan ander attikan attikan attikan attikan							
		-						
				Subtotals	\$0.00	\$0.00		
				Total		\$0.00		
Estimated In	crease/Decrease in Contract Price				\$	32,646.00		
	tract Amount					00,261.00		
	ious Approved Change Orders			Attant Data State		26,143.19		
Estimated H	evised Contract Amount				\$5	59,050.19		
	ny that exceed the Original Contract Price or 10% of	the Contra	ict Price, in		an a			
Ac	cepted By: General Contractor			Date:	8-1	16-12		
Pr	Prepared By: Date; 1 Consulting/Engineer							
Recomm	Recommended By: Date: Date:							
Ар	broved By: Brian Coburn, P.E., City Engl	neer		Date:_	3/17/	12		
		Page 2 of 2						

TTTP OF MARTINE Ubjectnown org		CHANGE OF	DER No	3	
Project: Meac	lowbrock Lake - Dam Re	novations			
Owner: City of 2630 Novi,	of Novi 0 Lee BeGole Drive Michigan 48375 735-5632		URS Corporatio 27777 Franklin Southfield, MI 4	Road, Suite 2000	
	Construction Sims Drive ng Helghts, MI 48313				
Drafted Date:	June 3	30, 2012]		
Description/Reas	oning: Bulletin No. 11 Be	lancing Change Or	dar		
This change order are on file with the	You are hereby directed to reflects work completed o City of Novi's Engineer. C changed by this change o	or anticipated. Doc Current project plan	umentation suppo	orting these chang	jes
THE CONTRACT	AMOUNT SHALL BE CHA	NGED BY THE S	UM OF:		\$32,646.00
ORIGINAL CONT	RACT AMOUNT:				\$400,261.00
SUM OF PREVIO	US APPROVED CHANGE	ORDERS:		<u> </u>	\$126,143.19
REVISED CONTF	ACT AMOUNT:				\$559,050.19
THE CHANGES A	DDRESSED BY THIS CH 0 Crew Day(s) to	ANGE ORDER HI		E THE CONTRA al Completion	ст
	plicable, attach the corresp apted By:	General Contractor	Work Change Dire		ge Order.''' -/6 - / 2
Preg Recomme	nded By:	Consulting Engineer	Cifrees	Date: <u>8/15/201</u>	117/12
Αορ	roved By.	TII	r	Date: 8/	alin



ENDORSEMENT

Attached to and forming part of Bond # 35BCSFX4732 effective July 18, 2011 on behalf of V.I.L. Construction, Inc. of 6670 Sims Road, Sterling Heights, MI 48313 in favor of City of Novi and in the amount of \$400, 261.00 Dollars. Four Hundred Thousand Two Hundred Sixty One and 00/100THS It is understood and agreed that effective July 27, 2012 Maintenance Bond Amount the shall be changed from \$400,261,00 Four Hundred Thousand Two Hundred Sixty One and 00/100THS to \$559,050.19 Five Hundred Fifty Nine Thousand Fifty and 19/100THS All other conditions and terms remain as originally written.

Signed, Sealed, and Dated July 27 ______, 2012

ord Accident and Indemnity/Company

By:

Kathleen M. Irelan, Attorney-In-Fact

The above endorsement is hereby agreed to and accepted:

By: ____

Form GENCNG (Rev. 02/04/03)

POWER OF ATTORNEY

Direct Inquiries/Claims to:

THE HARTFORD BOND, T-4 One Hartford Plaza Hartford, Connecticut 06155 call: 888-266-3488 or fax: 860-757-5835

KNOW ALL PERSONS BY THESE PRESENTS THAT:

Agency Code: 35-351225

Kartford Fire Insurance Company, a corporation duly organized under the laws of the State of Connecticut
 Hartford Casualty Insurance Company, a corporation duly organized under the laws of the State of Indiana
 Hartford Accident and Indemnity Company, a corporation duly organized under the laws of the State of Connecticut
 Hartford Underwriters Insurance Company, a corporation duly organized under the laws of the State of Connecticut
 Twin City Fire Insurance Company, a corporation duly organized under the laws of the State of Indiana
 Hartford Insurance Company of Illinois, a corporation duly organized under the laws of the State of Illinois
 Hartford Insurance Company of the Midwest, a corporation duly organized under the laws of the State of Indiana
 Hartford Insurance Company of the Southeast, a corporation duly organized under the laws of the State of Indiana

having their home office in Hartford, Connecticut, (hereinafter collectively referred to as the "Companies") do hereby make, constitute and appoint, up to the amount of unlimited:

Robert Trobec, Kathleen M. Irelan, Ian J. Donald, Jeffrey A. Chandler, Alan P. Chandler, Chad Teague, Wendy L. Hingson of

Troy, MI

their true and lawful Attorney(s)-in-Fact, each in their separate capacity if more than one is named above, to sign its name as surely(ies) only as delineated above by 🔯, and to execute, seal and acknowledge any and all bonds, undertakings, contracts and other written instruments in the nature thereof, on behalf of the Companies in their business of guaranteeing the fidelity of persons, guaranteeing the performance of contracts and executing or guaranteeing bonds and undertakings required or permitted in any actions or proceedings allowed by law.

In Witness Whereof, and as authorized by a Resolution of the Board of Directors of the Companies on January 22, 2004 the Companies have caused these presents to be signed by its Assistant Vice President and its corporate seals to be hereto affixed, duly attested by its Assistant Secretary. Further, pursuant to Resolution of the Board of Directors of the Companies, the Companies hereby unambiguously affirm that they are and will be bound by any mechanically applied signatures applied to this Power of Attorney.



Wesley W. Cowling, Assistant Secretary

M. Ross Fisher, Assistant Vice President

STATE OF CONNECTICUT

ss. Hartford

COUNTY OF HARTFORD

On this 3rd day of November, 2008, before me personally came M. Ross Fisher, to me known, who being by me duly sworn, did depose and say: that he resides in the County of Hartford, State of Connecticut; that he is the Assistant Vice President of the Companies, the corporations described in and which executed the above instrument; that he knows the seals of the said corporations; that the seals affixed to the said instrument are such corporate seals; that they were so affixed by authority of the Boards of Directors of said corporations and that he signed his name thereto by like authority.



Scott E. Paseka

Notary Public My Commission Expires October 31, 2012

I, the undersigned, Assistant Vice President of the Companies, DO HEREBY CERTIFY that the above and foregoing is a true and correct copy of the Power of Attorney executed by said Companies, which is still in full force effective as of July 27, 2012-Signed and sealed at the City of Hartford.



Gary W. Stumper, Assistant Vice President

CONSENT OF SURETY COMPANY TO FINAL PAYMENT MA DOCUMENT G707	Owner Architeet Contractor Surety Other	X	Bond No. 35	BCSFX4732
PROJECT: Meadowbrook Lake- Dam Renov (name, address)	ations		······	
TO: (Owner)	I	ARCHITEC	T'S PROJEC	T NO:
City of Novi 45175 W. Ten Mile Road Novi, MI 48375-3024	(CONTRAC	TFOR: Con	tract Bond
CONTRACTOR: V.I.L. Construction, Inc. 6670 Sims Road Sterling Heights, MI 48313	¢	:OÑTRAC	T DATE: //	
In accordance with the provisions of the Contract Hartford Accident and Indemnity Company One Hartford Plaza, T-4 Hartford, Connecticut 06155	between the O	wher and th		indicated above, the
on bond of their insermant address of (natiactor) V.I.L. Construction, Inc. 6670 Sims Road Sterling Heights, Michigan 48313				CONTRACTOR,
hereby approves of the final payment to the Contra relieve the Surety Company of any of its obligation City of Novi 45175 W. Ten Mile Road Novi, Michigan 48375-3024				Contractor shall not
as set forth in the said Surety Company's bond.				
IN WITNESS WHEREOF, the Surety Company has hereinto set its hand this	2nd	day of	July,	2012
	9	Kathi		emnity Company
Allest: ABSC		-	·	Attorney-In-Fact
	A DOCUMENT	G796, CONTI	ACTOR'S AITED	AVIT OF PAYMENT OF
SOTE: This form is to be used as a companion document to A DEB15 AND CLAIMS, Current Edition				

POWER OF ATTORNEY

Direct Inquiries/Claims to: THE HARTFORD BOND, T-4 One Hartford Plaza Hartford, Connecticut 06155 call: 888-266-3488 or fax: 860-757-5835

KNOW ALL PERSONS BY THESE PRESENTS THAT:

Х

Agency Code: 35-351225

Hartford Fire Insurance Company, a corporation duly organized under the laws of the State of Connecticut

X Hartford Casualty Insurance Company, a corporation duly organized under the laws of the State of Indiana

Hartford Accident and Indemnity Company, a corporation duly organized under the laws of the State of Connecticut

Hartford Underwriters insurance Company, a corporation duly organized under the laws of the State of Connecticut

Twin City Fire Insurance Company, a corporation duly organized under the taws of the State of Indiana

Hartford Insurance Company of Illinols, a corporation duly organized under the laws of the State of Illinois

Hartford Insurance Company of the Midwest, a corporation duly organized under the laws of the State of Indiana

Hartford Insurance Company of the Southeast, a corporation duly organized under the laws of the State of Florida

having their home office in Hartford, Connecticut, (hereinafter collectively referred to as the "Companies") do hereby make, constitute and appoint, up to the amount of unlimited;

Robert Trobec, Kathleen M. Irelan, Ian J. Donald, Jeffrey A. Chandler, Alan P. Chandler, Chad Teague, Wendy L. Hingson

of Troy, Mi

their true and lawful Attorney(s)-in-Fact, each in their separate capacity if more than one is named above, to sign its name as surety(ies) only as defineated above by 🔯, and to execute, seai and acknowledge any and all bonds, undertakings, contracts and other written instruments in the nature thereof, on behalf of the Companies in their business of guaranteeing the fidelity of persons, guaranteeing the performance of contracts and executing or guaranteeing bonds and undertakings required or permitted in any actions or proceedings allowed by law.

In Witness Whereof, and as authorized by a Resolution of the Board of Directors of the Companies on January 22, 2004 the Companies have caused these presents to be signed by its Assistant Vice President and its corporate seals to be hereto affixed, duly attested by its Assistant Secretary. Further, pursuant to Resolution of the Board of Directors of the Companies, the Companies hereby unambiguously affirm that they are and will be bound by any mechanically applied signatures applied to this Power of Attorney.



Wesley W. Cowling, Assistant Secretary

Hartford

M. Ross Fisher, Assistant Vice President

STATE OF CONNECTICUT SS.

On this 3rd day of November, 2008, before me personally came M. Ross Fisher, to me known, who being by me duly sworn, did depose and say: that he resides in the County of Hartford, State of Connecticut; that he is the Assistant Vice President of the Companies, the corporations described in and which executed the above instrument; that he knows the seals of the said corporations; that the seals affixed to the said instrument are such corporate seals; that they were so affixed by authority of the Boards of Directors of said corporations and that he signed his name thereto by like authority.



Scott E. Paseks Notary Public My Commission Expires October 31, 2012

I, the undersigned, Assistant Vice President of the Companies, DO HEREBY CERTIFY that the above and foregoing is a true and correct copy of the Power of Attorney executed by said Companies, which is still in full force effective as of July 2nd, 2012 Signed and sealed at the City of Hartford.



Gary W. Stumper, Assistant Vice President

State of Michigan County of <u>Macomb</u>

Dominic Vani

__being duly sworn, deposes and says:

That he/she makes this Sworn Statement on behalf of _V.I.L. Construction, Inc._

_____who is the (contractor) (subcontractor)

2

for an improvement to the following described real property situated in _Oakland __County, Michigan and described as follows:

That the following is a statement of each subcontractor and supplier and laborer, for which laborer the payment of wages or fringe benefits and withholdings is due but unpaid, with whom the (contractor) (subcontractor) has (contracted) (subcontracted) for performance under the contract with the owner or lessee thereof, and that the amounts due to the persons as of the date thereof are correctly and fully set forth opposite their names, as follows:

/	Name of Subcontractor, Supplier, or Laborer	Type of Improvement Furnished	Total Contract Price	Amount Already Paid	Amount Currently Owing	Balance to Complete (Optional)	Amount of Laborer Wages Due bul Unpair	Amount of Laborer Fringe Benefits and Withholding Due but Unpaid
/	Contech Construction Products	Armored Block Mat	6,063.72	6,063.72	0.00			·
\mathbf{A}	Sylvania Minerals	Limestone	3,839.08	3,839.08	0.00			
	Hanes Geo Components	Grassy Pavers & Restoration Materials	11,610.76	11,610.76	0,00		· · · · · · · · · · · · · · · · · · ·	
	MBA Distributing, Inc.	Sluice Gates	9,900.00	9,900.00	0.00			
	San Marino Iron	Railing	14,855.00	14,855.00	0.00			
	Don's Restoration	Restoration	15,500.00	15,500.00	0.00			
	Elmer's Crane & Dozer, Inc.	Anchor Tie Backs	41,750.00	41,750.00	0.00			
	Zuniga Cement Construction	Concrete Path	21,748.37	21,748.37	0.00			
	Paramount Electric, Inc.	Electrical Work	13,260.00	13,260.00	0.00			
[Timmer Construction, Inc.	Structural Concrete	22,050.00	22,050.00	0.00			

That the contractor has not procured material from or subcontracted with, any person other than those set forth above and owes no money for the improvement.

Deponent further says that he or she makes the foregoing statement as the (contractor) (subcontractor) or as ________ of the (contractor) (subcontractor) for The purpose of representing to the owner or lessee of the above-described premises and his or her agent that the above-described property is free from claims of construction liens, or the possibility of construction liens, except as specifically set forth above and except for claims of construction liens by laborers which may be provided pursuant to section 109 of the construction lien act, Act No. 497 of the Public Acts of 1980, as amended, being section 570.1109 of the Michigan Compiled Laws.

WARNING TO OWNER OR LESSEE OF THE ABOVE-DESCRIBED PROPERTY MAY NOT RELY ON THIS SWORN STATEMENT TO AVOID THE CLAIM OF A SUBCONTRACTOR, SUPPLIER, OR LABORER WHO HAS PROVIDED A NOTICE OF FURNISHING OR A LABORER WHO MAY PROVIDE A NOTICE OF FURNISHING PURSUANT TO SECTION 109 OF THE CONSTRUCTION LIEN ACT TO THE DESIGNEE OR THE OWNER OR LESSEE IF THE DESIGNEE IS NOT NAMED OR HAS DIED.

WARNING TO DEPONENT: A PERSON, WHO WITH INTENT TO DEFRAUD, GIVES A FALSE SWORN STATEMENT IS SUBJECT TO CRIMINAL PENALTIES AS PROVIDED IN SECTION 110 OF THE CONSTRUCTION LIEN ACT, ACT NO. 497 OF THE PUBLIC ACTS OF 1980, AS AMENDED, BEING SECTION 570,2220 OF THE MICHIGAN COMPILIED LAWS.

Subscribed and sworn to before me this

30 day of Ju

Notary Public

Macond County, Michigan

My commission expires 2-13-2015

Full Unconditional Waiver

My/our contract with	
	(other contracting party)
to provide <u>materials - ArmorFl</u>	ex
	lescribed as <u>Meadowbrook Lake Dam Renovations.</u> Novi, Michigan
having been fully paid and satisfied, a hereby waived and released.	all my/our construction lien rights against such property are

Contech Construction Products BY: Susan Ruscher, Credit Rep Address: 9025 Centre Pointe Dr., Suite 400 West Chester, OH 45069 Telephone: (513) 645-7320

Signed on: July 30, 2012

DO NOT SIGN BLANK OR INCOMPLETE FORMS. RETAIN A COPY.



Great Lakes Aggregates Companies

Sylvania Minerals • Rockwood Quarry • Recycled Aggregates

PO Box 406 \$ 5699 Ready Road \$ South Rockwood, MI 48179 \$ Phone 734-783-7400

FULL UNCONDITIONAL WAIVER

My/our contract with	V.I.L. Construction, Inc. (Other Contracting Party)	
To provide	Aggregate Material	
For the improvement to the property described as:		
Meadow Brook Lake		

Having been fully paid and satisfied, all my/our construction lien rights against subject property are hereby waived and released.

If the owner of lessee of the property or the owner's or lessee's designee has received a notice of furnishing from me/one of us or if I/we are not required to provide one, and the owner, lessee, or designee has not received this waiver directly from me/one of us. The owner, lessee, or designee may not rely upon it without contacting me/one of us, either in writing, by telephone, or personally to verify that it is authentic.

Sylvania Minerals, LLC

Jana Dedeluk

(Signature of Lien Claimant) LANA DEDALUK, CONTROLLER

Signed On:

07/31/12

Address:

5699 Ready Road, PO Box 406 South Rockwood, MI 48179 (734) 783-7416 (734) 379-0311

Telephone: Fax:

DO NOT SIGN BLANK OR INCOMPLETE FORMS. RETAIN A COPY

Full Unconditional Waiver

My/our contract withV.I.L. Cor	struction, Inc.	
	contracting party)	
to provide materials - Grassy Pavers, Fabric, and Misc.		
for the improvement of the property described as	Mari Michigan	
have been fully and a factor of all and and		

having been fully paid and satisfied, all my/our construction lien rights against such property are hereby waived and released.

Hanes Geo Components BY: / Timothy D. Błackburn-Credit Manager Address: 29165 Wall St. Wixom. MI 48393 Telephone: (248) 596-4300

Signed on: July 26, 2012

DO NOT SIGN BLANK OR INCOMPLETE FORMS. RETAIN A COPY.

THE BUILDERS EXCHANGE OF DETROIT & MICHIGAN DISCLAIMS ANY LIABILITY FOR CHANGES MADE TO THIS FROM BY LEGISLATIVE ENACTMENTS OR JUDICIAL DECISIONS.

This walver is specific only to goods shipped on the following Hanes Geo Invoices:

64133537

64134144

64134145

64147359

64148889

The Builders Exchange of Detroit & Michigan

Full Unconditional Waiver

My/our contract with V.I.L. Constru	iction, Inc.
	acting party)
to provide materials - Sluice Gates	
for the improvement of the property described as	Meadowbrook Lake Dam Renovations, Novi, Michigan

having been fully paid and satisfied, all my/our construction lien rights against such property are hereby waived and released.

MBA Distributing, Inc. BY: Matthew Hurst, Sales Manager Address: 2305 E, high St. Jackson, MI 49203 Telephone: (517) 787-9016

المحاجي الماعدة المحاجمة التامي محمد محافظ ومراجع التراجي والتواري

Signed on: July 26, 2012

DO NOT SIGN BLANK OR INCOMPLETE FORMS. RETAIN A COPY.

Form No. LL0016

The Builders Exchange of Detroit & Michigan

Full Unconditional Waiver

My/our contract with	V.I.L. Construction, Inc.
	(other contracting party)
to provide materials - Dam Ha	and Rail
for the improvement of the property	described as <u>Meadowbrook Lake Dam Renovations.</u> Novi, Michigan

having been fully paid and satisfied, all my/our construction lien rights against such property are hereby waived and released.

R Mait Robertson, Sales Manager Address: 11145 E. 7 Mile Road Detroit, MI 48234 Telephone: (313) 526-9255

Signed on: July 30, 2012

DO NOT SIGN BLANK OR INCOMPLETE FORMS. RETAIN A COPY.

The Builders Exchange of Detroit & Michigan

Full Unconditional Waiver

My/our contract withV,	(.L. Construction, Inc. (other contracting party)
to provide <u>Restoration Work</u>	
for the improvement of the property descri	Novi Michigan
	our construction lien rights against such property are

hereby waived and released.

Don's Restoration, LLC BY: Deserver Spreador, June Spreador, J Address: 325 West Milton Hazel Park, MI 48030 Telephone: (586) 854-2587

Signed on: July 23, 2012

DO NOT SIGN BLANK OR INCOMPLETE FORMS. RETAIN A COPY.

18132

The Builders Exchange of Detroit & Michigan

Full Unconditional Waiver

My/our contract with V.I.L. C	Construction, Inc.
(other contracting party)	
to provide Dam Tiebacks	t
for the improvement of the property described a	

having been fully paid and satisfied, all my/our construction lien rights against such property are hereby waived and released.

Elmer's Crane and Dozer, Inc... BY: HUM (ADD With Address; Address; PO Box 6150 Traverse City, MI 49696-6150, Telephone; (800) 335-6377

Signed on: 7/11/12

DO NOT SIGN BLANK OR INCOMPLETE FORMS. RETAIN A COPY.

THE BUILDERS EXCHANGE OF DETROIT & MICHIGAN DISCLAIMS ANY LIABILITY FOR CHANGES MADE TO THIS FROM BY LEGISLATIVE ENACTMENTS OR JUDICIAL DECISIONS.

From:

Form No. LL0016

The Builders Exchange of Detroit & Michigan

Form No. LL0016

Full Unconditional Waiver

My/our o	contract with V.I.L. Con	nstruction, Inc.
	(other contracting party)	
to provide	Concrete Flatwork	
-	tent of the property described as	Meadowbrook Lake Dam Renovations. Novi. Michigan
	*,	······

having been fully paid and satisfied, all my/our construction lien rights against such property are hereby waived and released.

Signed on: 7 20.12

DO NOT SIGN BLANK OR INCOMPLETE FORMS. RETAIN A COPY.

Form No. LL0016

Full Unconditional Waiver

My/our contract with <u>V.I.L. Cons</u>	struction, Inc.
to provide <u>Electrical</u>	
for the improvement of the property described as	
	t
having been fully paid and satisfied, all my/our con	struction lien rights against such property are

hereby waived and released.

Paramount Electrice Inc. BY (signature of lien claimant) Janes Van Ker, President Address: 5151 Wilby St Shelby Twp. MI 48317-3029 Telephone: (586) 873-0420

. .. .

Signed on: 7/16/12

DO NOT SIGN BLANK OR INCOMPLETE FORMS. RETAIN A COPY.

THE BUILDERS EXCHANGE OF DETROIT & MICHIGAN DISCLAIMS ANY LIABILITY FOR CHANGES MADE TO THIS FROM BY LEGISLATIVE ENACTMENTS OR JUDICIAL DECISIONS.

and the second second

The Builders Exchange of Detroit & Michigan

Form No. LL0016

Full Unconditional Waiver

My/or	ur contract with V.I.L. Cons	truction, Inc. ntracting party)
	(other co	ntracting party)
to provide	Concrete Structure Work	
for the improv	rement of the property described as	Mcadowbrook Lake Dam Renovations. Novi, Michigan

having been fully paid and satisfied, all my/our construction lien rights against such property are hereby waived and released.

Address: 30670 W. 8 Mile Road Farmington Hills. MI 48336. Telephone; (248) 478-9400

Signed on: 7/16 2012

DO NOT SIGN BLANK OR INCOMPLETE FORMS. RETAIN A COPY.

THE BUILDERS EXCHANGE OF DETROIT & MICHIGAN DISCLAIMS ANY LIABILITY FOR CHANGES MADE TO THIS FROM BY LEGISLATIVE ENACTMENTS OR JUDICIAL DECISIONS.

an programme and a second and a second and a second a se

Tec 105 4 2011-031