

CITY of NOVI CITY COUNCIL

Agenda Item G February 26, 2018

SUBJECT: Approval of the final payment to Merlo Construction Company for the Meadowbrook Commons Parking Lot Rehabilitation project in the amount of \$49,275.40, plus interest earned on retainage.

SUBMITTING DEPARTMENT: Department of Public Services, Engineering Division

CITY MANAGER APPROVAL:

EXPENDITURE REQUIRED	\$ 45,924.67 Senior Housing Fund (Paving Improvements)
	\$ 3,350.73 Drain Fund (Drainage Improvements)
	\$ 49,275.40 Total
AMOUNT BUDGETED	\$ 465,508.00 Senior Housing Fund (Paving Improvements)
	\$ 157,724.00 Drain Fund (Drainage Improvements)
	\$ 623,232.00 Total
LINE ITEM NUMBER	594-000.00-969.001 Senior Housing Fund (LOT016)
	210-211.00-969.001 Drain Fund (LOT016)

BACKGROUND INFORMATION:

In January 2014, the Parking Lot Inventory and Maintenance Plan recommended The Meadowbrook Commons Parking Lot Rehabilitation. After Spalding DeDecker (SDA) completed a detailed evaluation in 2015, it was recommended to remove the existing pavement, re-compact the aggregate base, and install new asphalt pavement. The report also recommended leaving the existing carports in place during construction and replacing the underlying asphalt pavement with concrete due to the fact that the carport columns were constructed within concrete footings, and contain electrical conduits and wiring. Additionally, the carport roofs are too low for access by equipment. Temporarily disassembling the carports was an unrealistic option from a cost and operational standpoint. The project also included reconstruction and reconfiguration of the existing sidewalk ramps to meet current American with Disabilities Act (ADA) standards.

The construction contract for this project was awarded at the March 13, 2017 City Council meeting to Merlo Construction Company in the amount of \$1,005,804.00.

Engineering staff worked with the engineering consultant for this project, SDA, to review and verify the final contract payment amount of \$49,275.40 that is due the contractor (Final Pay Estimate No. 9, attached). The City Attorney reviewed the documentation and found it to be in an acceptable form (Beth Saarela, January 23, 2018).

There were two (2) approved change orders issued for this project resulting in a net decrease of \$20,295.82 to the construction contract, or 2.0% under the awarded amount. The approved change orders resulted in a final contract price of \$985,508.18.

RECOMMENDED ACTION: Approval of the final payment to Merlo Construction Company for the Meadowbrook Commons Parking Lot Rehabilitation project in the amount of \$49,275.40, plus interest earned on retainage.



Amended By: Date: Department:

MAP INTERPRETATION NOTICE





City of Novi

Engineering Division
Department of Public Services
26300 Lee BeGole Drive Novi, MI 48375 cityofnovi.org





MEADOWBROOK COMMONS PARKING LOT REHABILITATION



Meadowbrook Commons entrance off Meadowbrook Road



New parking lot asphalt, car port concrete, and replaced concrete sidewalk



New asphalt, curb, concrete car port pads at the rear of the main building.



JOHNSON ROSATI SCHULTZ JOPPICH PC

27555 Executive Drive Suite 250 ~ Farmington Hills, Michigan 48331 Phone: 248.489,4100 | Fax: 248.489,1726

Elizabeth Kudla Saarela esaarela@irsilaw.com

www.jrsjlaw.com

January 23, 2018

Aaron Staup, Construction Engineer CITY OF NOVI Department of Public Services Field Services Complex 26300 Lee BeGole Drive Novi, MI 48375

> Re: Meadowbrook Commons Parking Lot – Merlo Construction Company -Closing Documents

Dear Mr. Staup:

We have received and reviewed closing documents for the Meadowbrook Commons Parking Lot:

- 1. Application for Final Payment
- 2. Contractor's Sworn Statement
- Consent of Surety
- Waivers of Lien

Subject to approval of the Application for Final Payment by appropriate City staff, the closing documents appear to be in order. The Maintenance Bond previously submitted with the Contract is sufficient to cover the final project cost. The General Contractor will be required to provide it is Full Unconditional Waiver of Lien at the time it receives final payment.

Please feel free to contact me with any questions or concerns in regard to this matter.

Aaron Staup, Construction Engineer January 22, 2018 Page 2

Very truly yours,

JOHNSON, ROSATI, SCHULTZ & JOPPICH, P.C.

Elizabeth Kudia Saarela

C: Cortney Hanson, Clerk
Carl Johnson, Finance Director/Chief Financial Officer
George Melistas, Engineering Senior Manager
Thomas R. Schultz, Esquire



Balance Due This Payment =

\$ 49,275.40

PURCHASE ORDER NO. 95077 26300 Lee BeGole Dr. Novi, Michigan 48375 Tel: (248) 347-0454 Fax: (248) 735-5659

APPLICATION FOR FINAL PAYMENT

PROJECT: Meadowbrook Commons Prkg Lot

NOVI PROJECT NO.:

17-8501

(248) 844-5400

PAYMENT NO .:

FINAL

OWNER: City of Novi

45175 W. Ten Mile Road Novi, Michigan 48375 ENGINEER:

Spalding DeDecker & Associates

905 South Boulevard East Rochester, Michigan 48037 CONTRACTOR:

Merio Construction Company 4964 Technical Drive Milford, Michigan 48381

(248) 640-2147

CONTRACT AMOUNT

FINAL COMPLETION DATES

DATES OF ESTIMATE

ORIGINAL:

\$1,005,804.00

ORIGINAL: REVISED: July 23, 2017

FROM:

October 4, 2017

REVISED:

\$985,508.18

ACTUAL:

TO: December 17, 2017

SECTION 1.

COST OF COMPLETED WORK TO DATE

	SECTION 1.							COST OF COMPLETED WORK TO DATE												
Item No.	DIVISION 1: PAVING IMPROVEME GL#594-000.00-969.001 Description of Item	Unit	Quantity		TRACT ITEMS	(Orig	inal) Total Amt	Quantily		TRACT ITEMS	S (Rev	rised) Total Amt	Quantity		THIS PERIOD Amount	%	Quantity	1	OTAL TO DATE	%
0	Constr. Inspection "Crew Day"	CD	64.00	\$	640.00	S	40,960.00	80.00	\$	640.00	S	51,200.00	16,00	\$	10,240.00	20%	96.00	\$	61,440.00	120%
1	Bonds, Insurance & Mobilization	LS	1.00	5	40,000.00	S	40,000.00	1.00	\$	40,000.00	S	40,000.00					1.00	S	40,000.00	100%
2	Pre-Construction Audio/Video	LS	1.00	\$	2,000.00	\$	2,000.00	1.00	\$	2,000.00	5	2,000.00					1.00	\$	2,000,00	100%
3	Soil Erosion Control Measures	LS	1.00	s	4,000.00	\$	4,000.00	1.00	\$	4,000.00	S	4,000.00					1.00	\$	4,000.00	100%
4	Temp. Traffic Control Devices	LS	1.00	s	5.500.00	\$	5,500.00	1.00	\$	5,500.00	\$	5,500.00		1			1.00	S	5,500.00	100%
5	ADA Parking Sign, Remove	EA	13.00	\$	65.00	\$	845.00	3.00	\$	65.00	\$	195.00					3.00	S	195.00	100%
6	Sidewalk, Remove	SF	9268.00	\$	1.50	5	13,902.00	8483,00	5	1.50	\$	12,724.50					8483.00	\$	12,724.50	100%
7	HMA Surface, Remove	SY	15102.00	5	8.00	5	120,816.00	15234,28	\$	8,00	\$	121,874.24					15234.28	5	121,874.24	100%
8	Pavement, Remove	SY	7.00	s	20.00	s	140.00	4.99	5	20.00	s	99.80					4.99	\$	99.80	100%
9	Conc Curb and Gutter, Remove	LF	1159.00	s	16.00	s	18,544.00	1568.00	\$	16.00	s	25,088.00					1568.00	\$	25,088,00	100%
10	Excavation, Earth	CY	2825.00	S	20.00	S	56,500.00	610.90	\$	20.00	\$	12,218.00					610.90	\$	12,218.00	100%
11	Subgrade Undercut (As Needed)	CY	350.00	\$	38.00	\$	13,300.00	35.73	\$	38.00	S	1,357.74		1			35.73	s	1,357.74	100%
12	Aggregate Base, Limestone	TON	3966.00	S	23,00	\$	91,218.00	459.20	\$	23.00	5	10,561,60					459.20	s	10,561.60	100%
13	1.5" Non-Met, Cndt & Elec. Conn.	LF	250.00	S	18.00	\$	4,500.00	9.00	\$	18.00	\$	162.00					9.00	S	162.00	100%
14	Curb and Gutter, Conc, Det F-2	LF	1123,00	\$	26.00	5	29,198.00	1425.50	s	26.00	s	37,063.00					1425.50	s	37,063.00	100%
15	HMA, 13A	TON	2790.00	\$	85.00	S	237,150.00	2944.48	5	85.00	5	250,280.80					2944.48	S	250,280.80	100%
16	Conc Pavt, Nonreinf, 8-inch	SY	2619.00	\$	50,00	S	130,950.00	2623.28	S	50.00	S	131,164.00					2623,28	S	131,164.00	100%
17	Sidewalk, Conc, 4-inch	SF	1414.00	S	4.25	s	6,009.50	1238.00	8	4.25	5	5,261.50					1238.00	s	5,261.50	100%
18	Sidewalk, Conc, 4" w/ Integral Curb	SF	5426.00	S	8.00	S	43,408.00	4340.50	\$	8.00	S	34,724.00					4340.50	\$	34,724.00	100%
19	ADA Ramp, Conc, 6-inch	SF	2749.00	\$	6.50	S	17,868.50	3220.25	s	6.50	s	20,931.63					3220.25	5	20,931.63	100%
20	Str Rehab Type 1: Point Up	EA	1.00	\$	225.00	S	225.00	3.00	15	225.00	5	675.00					3.00	5	675,00	100%
21	Str Rehab Type 2: Cover Adjust	EA	10.00	S	350.00	s	3,500.00	7.00	S	350.00	3	2,450.00					7,00	5	2,450.00	100%
22	Str Rehab Type 3: Reconstruct	EA	1,00	S	450.00	S	450.00	0.00	15	450,00	-						0.00			
23	Structure Cover, Type STM 1	EA	2.00	\$	600.00	S	1,200.00	3.00	15	600.00	5	1,800.00					3.00	s	1,800.00	100%
24	Sign, R7-8, Complete	EA	9.00	S	150.00	s	1,350.00	1.00	s	150.00	-	150.00					1.00	s	150.00	100%

100%



26300 Lee BeGole Dr. Novi, Michigan 48375 Tel: (248) 347-0454

Fax: (248) 735-5659

APPLICATION FOR FINAL PAYMENT

NOVI PROJECT NO .: PROJECT: Meadowbrook Commons Prkg Lot 17-8501 PAYMENT NO .: FINAL

SECTION 1.	_								003	1 OF	COMPLETE	WORK I	DATE					
GL#594-000.00-969.001		A	CONTRACT ITEMS (Original) Quantity Cost/Unit Total Amt								7	Quantity	THIS PERIOD	%	TOTAL TO DATE Quantity Amount %			
			_															
										s	8.500.00					s	8.500.00	1009
			_													-		1009
Restoration	LS	1.00				8,500.00	1.82	_		-	15,470.00				1.82	\$	15,470.00	1009
																1		
	1		-					-										
			-															
										1								
			-					-										
										1								
	1	4	-					-										
	19-																	
	1																	
			-					-										
					\$	20,600,00 842,574.00				S	32,685.60 720,280.81		\$ \$			5	32,685.60 720,280.81	
	GL#594-000.00-969.001 Description of Item Sign, R7-8/R7-8A, Complete Permanent Pavement Markings French Drain Restoration Restoration TOTAL FROM THIS SHEE TOTAL FROM OTHER SHEE	Description of Item Unit Sign, R7-8/R7-8A, Complete EA Permanent Pavement Markings LS French Drain Restoration SY	GL#594-000.00-969,001 Description of Item Unit Quantity Sign, R7-8/R7-8A, Complete EA 4.00 Permanent Pavement Markings LS 1.00 French Drain Restoration SY 150.00 Restoration LS 1.00 TOTAL FROM THIS SHEET TOTAL FROM OTHER SHEET	GL#594-000.00-969,001 Description of Item Unit Ouantity C Sign, R7-8/R7-8A, Complete EA 4.00 \$ Permanent Pavernent Markings LS 1.00 \$ French Drain Restoration Restoration LS 1.00 \$ I 1.	Description of Item	Cost/Unit Cost/Unit T Description of Item Unit Cost/Unit T Sign, R7-8/R7-8A, Complete EA 4.00 \$ 150.00 \$ Permanent Pavement Markings LS 1.00 \$ 9.500.00 \$ French Drain Restoration SY 150.00 \$ 20.00 \$ Restoration LS 1.00 \$ 8.500.00 \$ \$ \$ \$ \$ \$ \$ \$ \$	Description of Item	Sign, R7-8/R7-8A, Complete	Causility Cost/Unit Total Amt Quantity Co	CostUnit	Description of Item	Classa-4000,00-989,001 Unit Countity Cost/Unit Total Amt Quantity Cost/Unit Total Amt	Control Cont	Supplies Supplies	Supplies Supplies Continue Continue	Clastes-4000 0-989-201 Unit Country Coultrier Total Ant Country Country	Supplied Supplied	Supplemental Supplements Supplemental Supplemental Supplemental Supplemental Supplement



SUBTOTAL

26300 Lee BeGole Dr. Novi, Michigan 48375 Tel: (248) 347-0454 Fax: (248) 735-5659

820,147.99 100%

APPLICATION FOR FINAL PAYMENT

PROJECT: Meadowbrook Commons Prkg Lot NOVI PROJECT NO.: 17-8501 PAYMENT NO.: FINAL

\$ 1,005,804.00

_	SECTION 1.								cos	T OF C	OMPLETE	WORK TO	DATE		_			
Item	DIVISION 2: DRAINAGE IMPROVEN GL#210-211,00-969,001			CONTRACT ITEMS (Original)			CONTRACT ITEMS (Revised)					THIS PERIOD			TOTAL TO DATE			
No.	Description of Item	Unit	Quantity	Cost/Unit	1	otal Amt	Quantity	_	st/Unit	_	ital Amt	Quantity	Amount	%	Quantity	_	Amount	%
	Excavation, Earth	CY	675,00	\$ 22.00		14,850.00	382.71	\$	22.00	\$	8,419.62				382.71	\$	8,419.62	100
30	6-inch HDPE Storm, Remove	LF	16.00	\$ 30.00	\$	480.00	12.00	\$	30.00	S	360.00				12.00	\$	360,00	100
31	Stockpile of Excavated Material	CY	3500.00	\$ 3.00	S	10,500.00	120.00	\$	3.00	\$	360.00				120.00	S	360.00	100
32	Disposal of Stockpiled Material	CY	3150.00	\$ 16.00	\$	50,400.00	927.31	\$	16.00	\$	14,836.96				927,31	\$	14,836.96	100
33	Disposal of Material to Type II Lfill	CY	350.00	\$ 26.00	\$	9,100.00	0.00	\$	26,00	\$	141				0.00	\$	(45.7)	
34	Structure Underdrain, Pvmt CB	EA	1.00	\$ 425.00	\$	425.00	2.00	s	425.00	\$	850.00			-	2.00	\$	850.00	100
35	Structure Underdrain, Curb CB	EA	28.00	\$ 475.00	s	13,300.00	26.00	s	475.00	\$	12,350.00	77.0			26.00	S	12,350.00	100
36	6-inch HDPE Storm	LF	89.00	\$ 25.00) S	2,225.00	76.00	s	25.00	s	1,900.00				76.00	\$	1,900.00	100
37	16-inch 6A Silica Agg Blanket Drain	SF	1175.00	\$ 15,00	5	17,625.00	0.00	\$	15.00	\$	1 Q.1				0.00	\$	97	
38	6-inch Perf HDPE FD w/ Trench	LF	215,00	\$ 35.00	5	7,525.00	348.00	\$	35,00	s	12,180.00				348.00	s	12,180.00	100
39	8-inch Perf HDPE UD w/ Trench	LF	370.00	\$ 40.00) s	14,800.00	370.00	s	40.00	s	14,800.00				370.00	5	14,800.00	10
40	Core & Tap Ex Drain Str, 6-inch	EA	4.00	\$ 275.00	s	1,100.00	3.00	s	275.00	S	825.00				3.00	s	825.00	100
41	Core & Tap Ex Drain Str. 8-inch	EA	1.00	\$ 300.00	s	300.00	1.00	\$	300.00	\$	300.00				1.00	S	300.00	100
												-						

\$ 820,147.99



26300 Lee BeGole Dr. Novi, Michigan 48375 Tel: (248) 347-0454

Fax: (248) 735-5659

APPLICATION FOR FINAL PAYMENT

PROJECT:

Meadowbrook Commons Prkg Lot

NOVI PROJECT NO .:

17-8501

PAYMENT NO .:

FINAL

NEW CONTRACT ITEMS

	SECTION 1.						COST	OF COMPLETE	WORK TO	DATE					
Item No.	Description of Item	Unit	Division	GL#	Quantity	NEW COM		ITEMS Total Amt	Quantity	THIS PERIOD	%	Quantity		AL TO DATE	%
42	12" Depth 4% Cement Stabilized Base	SY	1	594-000.00-969.001	12633.22		10.65		Quantity	Amount	1	12633.22	s	134,543.79	100
	Prepare Subgrade for FDR Stabilization	SY	1	594-000.00-969.001	12633,22		1,25					12633.22	-	15,791.53	100
	Sidewalk Repair, Rem	SF	1	594-000.00-969.001	1783.25	5	1.50					1783.25	s	2,674.88	100
	Sidewalk Repair	SF	1	594-000.00-969.001	1948.00	s	4.25	2 22.2 04.5				1948.00	s	8,279.00	100
	Pavement Repair, Rem	SY	1	594-000.00-969.001	60,50	-	20.00					60.50	s	1,210,00	100
100	Conc Payt, Nonreinf, 8 inch Repair	SY	1	594-000.00-969.001	51.50		50.00					51.50	s	2,575.00	100
48	Curb and Gutter, Conc, Det F-2 Repair	LF	1	594-000.00-969.001	3.00	_	26.00					3.00	s	78.00	100
	Conc Curb and Gutter, Repair, Rem	LF	1	594-000.00-969.001	13.00	s	16.00	\$ 208.00				13.00	s	208.00	100
50			0	0	0.00	\$	3	s -				0.00	s		
51			0	0	0.00	s		s -				0.00	s	-	
52			0	0	0.00	\$	- 1	s -				0.00	s	- 1	
53			0	0	0.00	\$		s -				0.00	s		
54			0	0	0.00	s		s -				0.00	s		
55			0	0	0,00	\$	-	s -				0.00	s		
56			0	0	0.00	s	.50	s -				0.00	s	- 1	
57			0	0	0.00	s	*	s -				0.00	s	- 2	
58			0	0	0.00	s		s -				0.00	\$		
59			0	0	0,00	\$		s -				0.00	\$		
60			0	0	0.00	\$	9.	s -	-			0,00	\$		
61			0	0	0.00	\$	4	\$.				0.00	\$		
62			0	0	0.00	s	4	\$.				0.00	s	×	
63			0	0	0.00	s	- Ar	s -				0.00	\$		
64			0	0	0.00	s		s .				0.00	\$		
65			0	0	0.00	s	4	s -				0,00	\$	2.00	
66			0	0	0.00	\$	4	\$ -				0.00	\$	- 4	
67			0	0	0.00	s	,	s -				0.00	\$		
68			0	0	0.00	s	,	s -				0.00	\$		
69			0	0	0.00	s		\$				0.00	5	- 21	
	TOTAL FROM THIS SHEET							\$ 165,360.19		\$ -			s	165,360,19	
	TOTAL FROM OTHER SHEETS			\$ 1,005,804.00				\$ 820,147.99		\$ -			s	820,147.99	
				\$ 1,005,804.00				\$ 985,508.18		\$			\$	985,508.18	100%



PURCHASE ORDER NO. 95077

26300 Lee BeGole Dr. Novi, Michigan 48375 Tel: (248) 347-0454 Fax: (248) 735-5659

	Section 2.				10 17 1 1		
			APPLICATION	FOR FIN	IAI PAYMENT		
ROJECT:	Meadowbrook Commons Prkg Lot	NOVI DDC	JECT NO.: 17-850	(a) (a) (b) (b) (a) (b)		PAYMENT	NO.: FI
ROJECT:	Meadowblook Commons Prkg Lot	NOVIPRO	JECT NO.: 17-030	I.		PATMENT	VO.:
Original Cont	ract Amount:	\$	1,005,804.00		CHANGE OF	DERS	
Change Orde	rs:	\$	(20,295.82)	No.	<u>Date</u> May 8, 2017	s Ar	nount (8,150.00)
diusted Con	tract Amount to Date:	s	985,508.18		May 0, 2017	S	(0,100.00)
ajastea eo.	duct Amount to Date.		505,000.15	2	September 22, 2017	S	(12,145.82)
otal Cost of	Work Performed to Date:	S	985,508.18	-	3461811341 221 22 17	S	31511351557
			44,000,00			\$	20
IINUS Retain	nage:	0% \$				S	2.1
	ction "Crew Days": To Date	96.00 \$	10,240.00			S	1.8
	This Pay	16.00	06.0			\$	
et Amt. Earne	d of Contract and Extra Work to Date:	\$	975,268.18			\$	× 1
						\$	6.1
INUS L.D.'s		\$	-			\$	6.1
	\$ amount/day = \$1,300					\$	
ubtotal:		\$	975,268.18	>		\$	
DD Incentiv	e "Crew Days", if under:	\$	-		TOTA	L: \$	(20,295.82)
Subtotal:		\$	975,268.18				
MINUS Amou	nt of Previous Payments:	\$	925,992.78				
	2 5 60,316.83				Inspection "Crew Days" Allo	und one Contract	64.00
	3 \$ 108,354.85 4 \$ 164,311.23				Additional "Crew Days" per		16.00
	4 \$ 164,311.23 5 \$ 102,757.75				Total Inspection "Crew Days		80 00
	6 \$ 183,626.40				Inspection "Crew Days" Use		96.00
	7 \$ 189,888.31				Inspection "Crew Days" Ren		-16.00
	8 \$ 94,533.53				Instrument orest pays the		18.00
	9 \$						
	10 S						
	DUE THIS PAYMENT:	\$	49,275.40				
ALAITO	DOL THIS PATMENT.	4	43,213,40				



26300 Lee BeGole Dr. Novi. Michigan 48375 Tel: (248) 347-0454 Fax: (248) 735-5659

Section 3.

APPLICATION FOR FINAL PAYMENT

PROJECT:

Meadowbrook Commons Prkg Lot

NOVI PROJECT NO .:

17-8501

PAYMENT NO .:

FINAL

The undersigned CONTRACTOR certifies that: (1) Any previous progress payments received from OWNER on amount of Work done under the Contract referred to above have been applied to discharge in full all obligations of CONTRACTOR incurred in connection with Work covered by prior Applications for Payment; (2) title to all Work, materials, and equipment incorporated in said Work of otherwise listed in or covered by this Application for Payment will pass to OWNER at time of payment free and clear of all leins, claims, security interest, and encumberences (except such as are covered by Bond acceptable to OWNER indemnifying OWNER against any such lein, claim security interest, or encumberence); and (3) all Work covered by this Application for Payment is in accordance with the Contract Documents and not defective as that term is defined in the Contract Documents.

Brian Gustin Digitally signed by Brian Gustin Date: 2018.01.18 11:50:20 -05'00'

Merlo Construction Company CONTRACTOR - Electronic Signature Certification

Ghassan K. Dahoui Jan 18 2018 12:03 PM

Ghassan K. Dahoui

COS R 1

Spalding DeDecker & Associates CONSULTANT - Electronic Signature Certification Payment of the above AMOUNT DUE THIS APPLICATION is recommended.

CITY OF NOVI

Digitally signed by Aaron J. Staup

DN: cn=Aaron J. Staup, o=City of Novi, ou=Engineering Division, email=astaup@cityofnovi.org, c=US

Date: 2018 01 18 12:47:29 -05'00'

Aaron J. Staup, Construction Engineer Electronic Signature Certification

Digitally signed by George Melistas

DN: cn=George Melistas, o=City of Novi, ou=Engineering Division, email=gmelistas@cityofnovi.org, c=U5 Date: 2018 01:18 13:06:49 -05'00'

George D. Melistas, Engineering Senior Manager

Electronic Signature Certification

All Full Unconditional Waivers of lien have been received from each subcontractor and/or supplier, reviewed and approved by the Consultant, Also, attached to this Final Payment is a copy of the Contractor's Sworn Statement, Consent of Surety, and a new Maintenance and Guarantee Bond (if the amount is greater than the final contract price) or a Maintenance Bond Rider covering the difference between the final contract price and the awarded amount.

Consent Of Surety to Final Payment

PROJECT: (Name and address)
Meadowbrook Commons Parking

ARCHITECT'S PROJECT NUMBER:

OWNER: 🖾

Lot Improvements

CONTRACT FOR: Construction

ARCHITECT: X

CONTRACTOR: X

SURETY 🛛

TO OWNER: (Name and address)

City of Novi

45175 West Ten Mile Road

Novi, MI 48375

CONTRACT DATED:

OTHER: X

In accordance with the provisions of the Contract between the Owner and the Contractor as indicated above, the (Insert name and address of Surety)

Great American Insurance Company

301 E. Fourth Street

Cincinnati, OH 45202

SURETY,

on bond of

(Insert name and address of Contractor)

Merlo Construction Co., Inc.

4964 Technical Drive

Milford, MI 48381

, CONTRACTOR,

hereby approves of the final payment to the Contractor, and agrees that final payment to the Contractor shall not relieve the Surety of any of its obligations to (Insert name and address of Owner)

City of Novi 45175 West Ten Mile Road Novi, MI 48375

OWNER,

as set forth in said Surety's bond.

IN WITNESS WHEREOF, the Surety has hereunto set its hand on this date: December 5, 2017 (Insert in writing the month followed by the numeric date and year.)

> **Great American Insurance Company** (Surety)

(Signature of authorized representative)

Bond No.: CA 1846957

(Seal):

Nicholas Ashburn, Attorney-in-Fact

(Printed name and title)

GREAT AMERICAN INSURANCE COMPANY®

Administrative Office: 301 E 4TH STREET CINCINNATI, OHIO 45202 513-369-5000 FAX 513-723-2740

The number of persons authorized by this power of attorney is not more than SEVEN

No. 0 20903

POWER OF ATTORNEY

KNOWALL MEN BY THESE PRESENTS: That the GREAT AMERICAN INSURANCE COMPANY, a corporation organized and existing under and by virtue of the faws of the State of Ohio, does hereby nominate, constitute and appoint the person or persons named below, each individually if more than one is named, its true and lawful attorney-in-fact, for it and in its name, place and stead to execute on behalf of the said Company, as surety, any and all bonds, undertakings and contracts of suretyship, or other written obligations in the nature thereof: provided that the liability of the said Company on any such bond, undertaking or contract of suretyship executed under this authority shall not exceed the limit stated below.

ALL OF

TROY, MICHIGAN

NICHOLAS ASHBURN PAUL M. HURLEY HOLLY NICHOLS ROBERT D. HELLER

ROBERT D. HEUER ANNE M. BARICK MICHAEL D. LECHNER

This Power of Attorney revokes all previous powers issued on behalf of the attorney(s)-in-fact named above.

IN WITNESS WHEREOF the GREAT AMERICAN INSURANCE COMPANY has caused these presents to be signed and attested by its appropriate officers and its corporate seal hereunto affixed this 19TH day of MAY 2017

Attest GREAT AMERICAN INSURANCE COMPANY

Attest

My C.B.

JASON ROGERS

Name

David C. Kitching

DAVID C KITCHIN (877-377-2405)

Susan a Lohous

Limit of Power

ALL

\$100,000,000

STATE OF OHIO, COUNTY OF HAMILTON - ss:

On this 19TH day of MAY 2017, before me personally appeared DAVID C. KITCHIN, to me, being duly sworn, deposes and says that he resides in Cincinnati. Ohio, that he is a Divisional Senior Vice President of the Bond Division of Great

known, being duly sworn, deposes and says that he resides in Cincinnati. Ohio, that he is a Divisional Senior Vice President of the Bond Division of Great American Insurance Company, the Company described in and which executed the above instrument; that he knows the seal of the said Company; that the seal affixed to the said instrument is such corporate seal; that it was so affixed by authority of his office under the By-Laws of said Company, and that he signed his name thereto by like authority.



Susan A. Kohorst Notary Public, State of Ohio My Commission Expires 05-18-2020

This Power of Attorney is granted by authority of the following resolutions adopted by the Board of Directors of Great American Insurance Company by unanimous written consent dated June 9, 2008.

RESOLVED: That the Divisional President, the several Divisional Senior Vice Presidents, Divisional Vice Presidents and Divisional Assistant Vice Presidents, or any one of them, be and hereby is authorized, from time to time, to appoint one or more Attorneys-in-Fact to execute on behalf of the Company, as surely, any and all bonds, undertakings and contracts of surelyship, or other written obligations in the nature thereof; to prescribe their respective duties and the respective limits of their authority; and to revoke any such appointment at any time.

RESOLVED FURTHER: That the Company seal and the signature of any of the aforesaid officers and any Secretary or Assistant Secretary of the Company may be affixed by facsimile to any power of attorney or certificate of either given for the execution of any bond, undertaking, contract of suretyship, or other written obligation in the nature thereof, such signature and seal when so used being hereby adopted by the Company as the original signature of such officer and the original seal of the Company, to be valid and binding upon the Company with the same force and effect as though manually affixed.

CERTIFICATION

I, STEPHEN C. BERATIA, Assistant Secretary of Great American Insurance Company, do hereby certify that the foregoing Power of Attorney and the Resolutions of the Board of Directors of June 9, 2008 have not been revoked and are now in full force and effect.

Signed and scaled this

5 day of DECEMBER 2017

Assixtant Secretors

SWORN STATEMENT

STATE OF MILLIUMAN	A		
DIAIL OF	SS		
COUNTY OF DAK (AND)		
RAYMOND MERLO		, being sworn, states the following:	
Type in name of prison	signing statement)		
_MERLO CONSTRUCT	ION CO INC, is the	contractor/subcontractor for an improvement to the following	
	Country Michigan A	a construir de la fallacció	
real property inOAKLAND _ linsen_county where war		described as follows:	
		City of Novi	
		Meadowbrook Road NV 16-004	
11110-1	and become from the district beauty	Aldress of Communicational at passes and reference of the Dismost Communication	

That the following is a statement of each subcontractor and supplier and laborer for whom payment of wages or fringe benefits and withholdings is due but unpaid, with whom the contractor/subcontractor has contracted/subcontracted for performance under the contract with the owner or lessee of the property, and that the amounts due to the persons as of the date of this statement are correctly and fully set forth opposite their names as follows:

Name of subcontractor, supplier or laborer	Type of Improvement furnished	Total contract price	Amount already pold	Amount currently away	Balance to complete (optional)	Amount of laborar wages due but unpaid	Amount of laborer fringe benefits and withholdings due but unpaid
BARNSCO	~	2,004.88	2,004,88				
CALO	V	11,435.93	11.435.93				
CONSTRUCTION VIDEO	1	2,985.00	2,985.00	241			
ASPHALT SPECIALISTS	v.	490,572.26	490,572.26	50			
HD SUPPLY	/	9,992.89	9,992 89				
FMG	/	700.00	700.00				
EAST JORDAN	/	1,215.31	1,215.31	47			
DANI AGGREGATE	~	585.33	585,33	9.			
DANI TRANSPORT	/	1,215.31	1,215.31	-			
HAYES ENTERPRISE	/	1,971.25	1,971.25				
INDUSTRIAL STRIPING	V	1,863.60	1,863,60				
SANTOS CEMENT	V	194,121.90	194,121.90				
TIA MARIA	/	28,916,83	28.918.83				
PREMIERE LANDSCAPE	1	18,344.50	18,344.50	- A-0			
There are no subcont		ers other than the	se listed abov	e.			
All of our wages, ben	efits, fringes, taxes, a	and withholdings a	are paid in full a	es per the con	tract.		
TOTALS		765,926.99	765 926 99				

(Some columns are not applicable to all persons listed)

The contractor has not procured material from, or subcontracted with, any person other than those set forth, and owes no money for the improvement other the the sums set forth.

I make this statement as the contractor/subcontractor or as supplier/subcontractor of the

I make this statement as the contractor/subcontractor or as supplier/subcontractor of the contractor/subcontractor to represent to the owner or lessee of the property and his or her agents that the property is free from claims of construction liens, or the possibility of construction liens, except as specifically set forth in this statement and except for claims of construction liens by laborers that may be provided under section 109 of the construction lien act 1980, P.A. 497, MCL 570,1109.

WARNING TO OWNER OR LEESEE: AN OWNER OR LESSEE OF THE PROPERTY SHALL NOT RELY ON THIS SWORN STATEMENT TO AVOID THE CLAIM OF A SUBCONTRACTOR, SUPPLIER, OR LABORER WHO HAS PROVIDED A NOTICE OF OR A LABORER WHO MAY PROVIDE A NOTICE OF FURNISHING UNDER SECTION 109 OF THE CONSTRUCTION LIEN ACT 1980 P.A.497, MCL 570.1109, TO THE DESIGNEE OR TO THE OWNER OR LESSEE IF THE DESIGNEE IS NOT NAMED OR HAS DIED.

IF THIS SWORN STATEMENT IS IN REGARD TO A RESIDENTIAL STRUCTURE, ON RECEIPT OF THE SWORN STATEMENT, THE OWNER OR LESSEE, OR THE OWNER'S OR LESSEE'S DESIGNEE, MUST GIVE NOTICE OF ITS RECEIPT, EITHER IN WRITING, BY TELEPHONE, OR PERSONALLY, TO EACH SUBCONTRACTOR, SUPPLIER, AND LABORER WHO HAS PROVIDED A NOTICE OF FURNISHING UNDER SECTION 109 OR, IF A NOTICE OF FURNISHING IS EXCUSED UNDER SECTION 108 OR 108A, TO EACH SUBCONTRACTOR, SUPPLIER, AND LABORER NAMED IN THE SWORN STATEMENT. IF A SUBCONTRACTOR, SUPPLIER, OR LABORER WHO IS ENTITLED TO NOTICE OF RECEIPT OF THE SWORN STATEMENT MAKES A REQUEST. THE OWNER, LESSEE, OR DESIGNEE SHALL PROVIDE THE REQUESTER A COPY OF THE SWORN STATEMENT WITHIN 10 BUSINESS DAYS AFTER RECEIVING THE REQUEST.

Signature of Doponeril

SUBJECT TO CRIMINAL PENALTIES AS PROVIDED IN SECTION 110 OF THE CONSTRUCTION LIEN ACT, 1980 PA 497, MCL 670.1110.

Subscribed and swom to before me on this

Metary Public Similature

County, State of

My commission expires

Acting in the county of (


in the state of

My/our contract with MEIOLD CD



FULL UNCONDITIONAL WAIVER OF LIEN

MATERIAL	for the improvement of the property
described as MEADOWEDDOV	COMMONS PARKING LOS
having been fully paid and satisfied, by lien rights against such property are hereb	signing this waiver, all my/our construction y waived and released.
owner or lessee of the property or the o Notice of Furnishing from me/one or us of the owner, lessee, or designee has not re	rty that is a residential structure and if the wner's or lessee's designee has received a r if I/we are not required to provide one, and ceived this waiver directly from me/one of it rely upon it without contacting me/one of onally, to verify that it is authentic.
	(Signature of Lien Claimant) TEICH BAVMAN (Printed Name of Lien Claimant)
	(Title of Lien Claimant)
Company Name: BARNSCD Address: 975 LADD 204 Telephone: 948 1008 - 1010	AD. P.O.BOX 908 WALLED LAKE, MI 48390
Telephone: L290 JUUN IDIO	





My/our contract with MEQL	O CONSTRUCTION CO provide
LABOR/MATERI	(Prime Contracting Party) A for the improvement of the property
described as WEADOUNE L	OOK COMMONS PARKING LOT
having been fully paid and satis lien rights against such property	fied, by signing this waiver, ell my/our construction are hereby waived and released.
owner or lessee of the property Notice of Furnishing from me/on the owner, lessee, or designee h us, the owner, lessee, or designe	to property that is a residential structure and if the or the owner's or lessee's designee has received a ne or us or if I/we are not required to provide one, and has not received this waiver directly from me/one of a may not rely upon it without contacting me/one of e, or personally, to verify that it is authentic.
Signed on: _/2/5/17	(Signature of Lien Chipolate)
	Annette . Zywis/ (Printed Name of Lien albimont)
	Admin. Asst. (Title of Lien Claimant)
Company Name: CHO &	SONS CONSTRUCTION, INC
Address: <u>VD 60X 58</u>	505103, LIVONIA, MI U8163
Telephone: L JUX 14	CXIGN - XO





CONSTRUCTION VIDEO

My/our contract with	MERLO CONSTRUCTION to provide
MATERIAL	for the improvement of the property
described as MEAT	
	I and satisfied, by signing this waiver, all my/our construction property are hereby waived and released.
owner or lessee of th Notice of Furnishing f the owner, lessee, or us, the owner, lessee,	provided to property that is a residential structure and if the e property or the owner's or lessee's designee has received a from me/one or us or if I/we are not required to provide one, and designee has not received this walver directly from me/one of or designee may not rely upon it without contacting me/one of y telephone, or personally, to verify that it is authentic.
Signed on: _12/6/17	(Signature of Lieft Claimant)
	Dwight C. Spengler (Printed Name of Lien Claimant)
4:	President (Tide of Lien Claimant)
Company Name: CD	NSTEUCTION VIDEO MEDIA, INC
Address: III EAS Telephone: <u>U586</u>	T NEWBERRY, ROMEO, MI 480105



My/our contract with MERUD CONSTRUCTION

	(Prime Contracting Party)
MATERIAL (Typo of sorvice)	for the improvement of the property
described as MEADOWBL	OOK COMMONS PARKING LOT
having been fully paid and satisfi lien rights against such property at	ied, by signing this waiver, all my/our construction re hereby waived and released.
owner or lessee of the property of Notice of Furnishing from me/one the owner, lessee, or designee has us, the owner, lessee, or designee	o property that is a residential structure and if the or the owner's or lessee's designee has received a or us or if I/we are not required to provide one, and s not received this waiver directly from me/one of may not rely upon it without contacting me/one of or personally, to verify that it is authentic.
Signed on: <u>12-6-17</u>	Duni Talasula (Signature of Lien Chaisten)
	Diane Pajazzola (Printed Name of Lien Claimant)
	Credit Manager (Title of Lien Claimsel)
Company Name: ASPHALT	SPECIALISTS, INC.
the second of th	SHWOOD, PONTIAC; MIL18340
Telephone: (248) 334-	4570

Dec. 6. 2017 1:49PM

Merlo Construction

My/our contract with MERLO CON

MATERIAL

No. 2004 P. 1/1


to provide

for the improvement of the property



FULL UNCONDITIONAL WAIVER OF LIEN

(Type of service)	
described as MEADOWBROOK	COMMONS PARLING LOT
having been fully paid and satisfied, by si lien rights against such property are hereby	igning this waiver, all my/our construction waived and released.
owner or lessee of the property or the ov Notice of Furnishing from me/one or us or the owner, lessee, or designee has not rec	ty that is a residential structure and if the wner's or lessee's designed has received a if I/we are not required to provide one, and selved this waiver directly from me/one of rely upon it without contacting me/one of nally, to verify that it is authentic.
Signed on: _/2_6_17	Kanky Qualcon (Signature of Lion Claiman)
KAT	HY AND ERSON (Printed Name of Lieu Claiment)
	Cudit Maryer
Company Name: CORE & MA Address: 4901 DEN ITTED, (
Address: 4901 DEN ITTED, (Telephone: (734) 378 - 595	CANTON, MI 48188
0.6.000	7





My/our contract with MEQUO CONSTRUCTION to provide (Prime Contracting Party)
MATERIAL for the improvement of the property
described as MEADOW BOOV COMMONS PARVING LIST (Project Name)
having been fully paid and satisfied, by signing this waiver, all my/our construction lien rights against such property are hereby waived and released.
If the improvement is provided to property that is a residential structure and if the owner or lessee of the property or the owner's or lessee's designee has received a Notice of Furnishing from me/one or us or if I/we are not required to provide one, and the owner, lessee, or designee has not received this waiver directly from me/one of us, the owner, lessee, or designee may not rely upon it without contacting me/one of us, either in writing, by telephone, or personally, to verify that it is authentic.
Signed on: 11 (16/17 Quelo Micipalla (Signature of Light Claimant)
Printed Name of Lien Claimant)
Admin Asst (Title of Lien Claimant)
Company Name: FMG CONCRETE CLITTING
Address: 3515 S. OLD US 23, BRIGHTON, MI 48114
Telephone: (810)227-31050



MARIELLIA	for the improvement of the property
described as MEADOW	BROOV COMMANC PARVING LIST (Project Name)
	I satisfied, by signing this waiver, all my/our construction perty are hereby waived and released.
owner or lessee of the pro Notice of Furnishing from the owner, lessee, or desig us, the owner, lessee, or de	vided to property that is a residential structure and if the operty or the owner's or lessee's designee has received a me/one or us or if I/we are not required to provide one, and mee has not received this waiver directly from me/one of esignee may not rely upon it without contacting me/one of ephone, or personally, to verify that it is authentic.
Signed on:	7 Que Zook (Signature of Lien Claimant)
	Printed Name of Lieu Gintman)
a .*	assistant Cealify
Company Name: [USA, INC.
Adress; 301 COUNG &	PTREET P.O. BOX 429 FAST JORDAN, MI
Pelephone (031)631	10-20101 491127

Nov. 27. 2017 12:52PM Merle Construction

No. 1886 P. 2/2

17-3126



FULL UNCONDITIONAL WAIVER OF LIEN

MATERIAL for the improvement of the property described as MEADOWSOV COMMONS PARVING LDT (Project Name) having been fully paid and satisfied, by signing this waiver, all my/our construction
(Project Name) having been fully paid and satisfied, by signing this waiver, all my/our construction
lien rights against such property are hereby waived and released.
If the improvement is provided to property that is a residential structure and if the owner or lessee of the property or the owner's or lessee's designee has received a Notice of Furnishing from me/one or us or if I/we are not required to provide one, and the owner, lessee, or designee has not received this waiver directly from me/one of us, the owner, lessee, or designee may not rely upon it without contacting me/one of us, either in writing, by telephone, or personally, to verify that it is authentic. Signed on:
JAMIE L. LIND LEY (Printed Name of Lien Claimant)
OFFICE MARAGEN (Title of Llen Claimant)
Company Name: DANIS AGGLEGATE, INC.
Address: 5700 PEADYRDAD, S. POCKWOOD, MI Telephone: (124) 200-0100 48176

Nov. 27. 2017 12:53PM Meria Construction

No. 1887 P. 2/2

17-3126



FULL UNCONDITIONAL WAIVER OF LIEN

My/our contract with MERLD	CONSTRUCTION to provide
MATERIAL	for the improvement of the property
described as MEADOW BOLDV	COMMONS PARKING LDT (Project Name)
having been fully paid and satisfied, lien rights against such property are he	by signing this waiver, all my/our construction creby waived and released.
owner or lessee of the property or the Notice of Furnishing from me/one or the owner, lessee, or designee has not us, the owner, lessee, or designee may	roperty that is a residential structure and if the ne owner's or lessee's designee has received a us or if I/we are not required to provide one, and at received this waiver directly from me/one of y not rely upon it without contacting me/one of personally, to verify that it is authentic.
Signed on: 11/27/17	(Signature of Lien Claiment)
	JAME L. LINDLEY (Printed Name of Lien Claimant)
-	OFFICE MANAGER (Tillo of Lien Claimant)
Company Name: DANIST	RANSPORT, INC.
177	DESIZOCKINOOD MI 48179
Telephone: (724)279-910	^

Nov. 27. 2017 12:50PM Merlo Construction

No. 1884 P. 2

to provide



FULL UNCONDITIONAL WAIVER OF LIEN

MANERULL	for the improvement of the property
described as MEADOW BOCOV	COMMANC PAPVING LOT
having been fully paid and satisfied, b	by signing this waiver, all my/our construction reby waived and released.
owner or lessee of the property or the Notice of Furnishing from me/one or us the owner, lessee, or designee has not	operty that is a residential structure and if the cowner's or lessee's designee has received a sor if I/we are not required to provide one, and received this waiver directly from me/one of not rely upon it without contacting me/one of ersonally, to verify that it is authentic.
Signed on: 11-27-17	Helet House (Signature of Lien Claimann)
-	Herbert Hayner (Printed Name of Lien Claimen)
-	Preselthe (Tide of Lien Claimant)
Company Name: HAUNES	
Address: P.D. BOX 71066 Telephone: (248) 81010-427	The state of



My/our contract with MERL	O CONSTRUCTION to provide (Prime Contessing Party)
MATERIAL (Type of service)	for the improvement of the property
described as MEADOWER	DOK COMMONS PARKING LOT
having been fully paid and satisf	ied, by signing this waiver, all my/our construction re hereby waived and released.
owner or lessee of the property Notice of Furnishing from me/one the owner, lessee, or designee ha us, the owner, lessee, or designee	to property that is a residential structure and if the or the owner's or lessee's designee has received a c or us or if I/we are not required to provide one, and is not received this waiver directly from me/one of may not rely upon it without contacting me/one of , or personally, to verify that it is authentic.
Signed on: [7]7]	(Significa of Lien Claimant)
	langie Ficaro (Printed Namo of Lien Claimant)
	Operations Manager

DO NOT SIGN BLANK OR INCOMPLETE FORMS. RETAIN A COPY.

Company Name: INDUSTRIAL COMMERCIAL STRIPING

Telephone: 248-667-4219

Address: 54 000 GRAND RIVER, NEW HUDSON, MILESILOS



My/our contract with MERLD CONSTRUCTION to provide (Prime Contracting Party)
for the improvement of the property
described as MEADOWPOOV COMMONS PARVING LDT
having been fully paid and satisfied, by signing this waiver, all my/our construction lien rights against such property are hereby waived and released.
If the improvement is provided to property that is a residential structure and if the owner or lessee of the property or the owner's or lessee's designee has received a Notice of Furnishing from me/one or us or if I/we are not required to provide one, and the owner, lessee, or designee has not received this waiver directly from me/one of us, the owner, lessee, or designee may not rely upon it without contacting me/one of us, either in writing, by telephone, or personally, to verify that it is authentic.
Signed on: 12/4/2017 Anna Mederul (Signature of Lien Claimant)
Orna M. Rydeur (Printed Name of Lien Claimant)
Jun ance Makager (Title of Lien Claimant)
Company Name: SANTOS CEMENT Address: OLOO SOUTHFLELO, UNCOLN PARK, MI U8146
Telephone: 313,551, 313



My/our contract with MERW	CONSTRUCTION to provide
MATERIAL (Type of service)	for the improvement of the property
	COMMONS PARKING LOT
having been fully paid and satisfied, b	y signing this waiver, all my/our construction eby waived and released.
owner or lessee of the property or the Notice of Furnishing from me/one or us the owner, lessee, or designee has not	perty that is a residential structure and if the cowner's or lessee's designee has received a cor if I/we are not required to provide one, and received this waiver directly from me/one of not rely upon it without contacting me/one of ersonally, to verify that it is authentic.
_	(Printed Name of Lien Claimant)
× -	President (Title of Lien Claimant)
Company Name: TA MARIE	TEICKING, INC
Address: PO-BOX 531474	LLYONIA, MI USI53
Telephone: (248)468-920	<u>) </u>



My/our contract with MERLO CONSTRUCTION, CO. to provide
LABOR MATERIAL for the improvement of the property
described as MEADOWBOOK COMMONS PARILING LO
having been fully paid and satisfied, by signing this waiver, all my/our construction lien rights against such property are hereby waived and released.
If the improvement is provided to property that is a residential structure and if the owner or lessee of the property or the owner's or lessee's designee has received a Notice of Furnishing from me/one or us or if I/we are not required to provide one, and the owner, lessee, or designee has not received this waiver directly from me/one of us, the owner, lessee, or designee may not rely upon it without contacting me/one of us, either in writing, by telephone, or personally, to verify that it is authentic.
Signed on: 12/5/17 (Signature of Lien Claimant) (Signature of Lien Claimant) (Printed Name of Lien Claimant)
SENIOR PROSECT MANAGEN
Company Name: PREMIERE LANCCAPE CERVICES Address: P.D. BOX 9910, NOVI, MI 483710 Telephone: (248) 4105-9988