CITY OF NOVI CITY COUNCIL APRIL 21, 2025



SUBJECT: Consideration of approval of the final payment to Cadillac Asphalt LLC for the Industrial Roads Rehabilitation project, in the amount of \$110,941.56, plus interest earned on retainage.

SUBMITTING DEPARTMENT: Department of Public Works, Engineering Division

KEY HIGHLIGHTS:

- Construction was performed on time and on budget.
- Change Order approved (July 10, 2023) to add the eastern 500-feet of Drakes Bay Drive reconstruction.
- Change Order approved (June 17, 2024) to add 13 Mile Road (Meadowbrook to M-5) rehabilitation. Final payment for this change order contract under separate motion.

FINANCIAL IMPACT

	FY 2024/25
EXPENDITURE REQUIRED	\$ 110,491.56
BUDGET	
Major Street Fund	\$ 61,400.00 Expenditure
	\$ 49,541.56 Retainage
	\$ 110,491.56 TOTAL
APPROPRIATION REQUIRED	\$0
FUND BALANCE IMPACT	\$0

BACKGROUND INFORMATION:

City staff identified roads for repair in the Beck North Corporate Park and the Beck West Industrial Park (both zoned for light and/or general industrial activity). The project

was designed to include a base bid (Magellan Drive and Humboldt Drive) and two alternate bids (Hudson Drive and DeSoto/Peary/Ryan Courts) in case of higher bid prices. (See attached map). The low bid from Cadillac Asphalt came in within 0.4% of the Engineer's estimate, so staff recommended awarding the base bid and both alternate bids.

At this time, a separate Capital Preventative Maintenance (CPM) program was already in the works for several streets in the Island Lake of Novi Subdivision. This CPM program was intended to provide a maintenance-type fix which is less involved, intrusive, and expensive as a rehabilitation or reconstruction method. The eastern 500-feet of Drakes Bay Drive required a reconstructive effort. Therefore, the City Council approved a change order to Cadillac Asphalt to reconstruct this portion of street at the July 10, 2023, meeting.

Also, due to the success Cadillac Asphalt had with the proceeding parts of this Industrial Roads contract and low unit prices, staff recommended that the City Council approve another change order to rehabilitate 13 Mile Road from Meadowbrook Road to the M-5 highway. This change order was approved at the June 17, 2024, meeting. The construction contract was awarded at the April 17, 2023, City Council meeting to Cadillac Asphalt, LLC., in the amount of \$2,223,748.76. Staff worked with the engineering consultant for this project, AECOM-Great Lakes, to review and verify the final contract amount of \$110,941.56 that is due to the contractor, of which \$61,400 is in incentive crew days (76.75 days x \$800/day) for completing the working in a timely manner. The City Attorney reviewed the final documentation and found it to be in an acceptable form (Beth Saarela, March 27, 2025).

There were four (4) approved change orders issued resulting in an overall decrease of \$242,086.42 or 10.9% under the awarded amount. The approved change orders resulted in a final contract price of \$1,981,662.34 for the contract.

RECOMMENDED ACTION: Approval of the final payment to Cadillac Asphalt LLC for the Industrial Roads Rehabilitation project, in the amount of \$110,941.56, plus interest earned on retainage.



INDUSTRIAL ROADS REHABILITATION



Before – Drive and curb line pavement on Humboldt



Before – Drive and curb line pavement on Magellan



During – Existing concrete pavement removals and condition on Hudson Drive



During – Existing concrete pavement removals and condition on Peary Court



During – Saw cutting and preparation work on existing concrete in the Beck West Corporate Park



After – Hudson Drive completed



After – Drive and curb pavement completed on Magellan Drive



After – Completion of the intersection of Magellan and Humboldt Drives.



After – Completion of Peary Court in the Beck North Corporate Park

ELIZABETH KUDLA SAARELA

esaarela@rsjalaw.com

27555 Executive Drive, Suite 250 Farmington Hills, Michigan 48331 P 248.489.4100 | F 248.489.1726 www.rsjalaw.com



March 27, 2025

Aaron Staup, Construction Engineer City of Novi Department of Public Works Field Services Complex 26300 Lee BeGole Drive Novi, MI 48375

Re: 2023 Industrial Roads Rehabilitation - Cadillac Asphalt, LLC - Closing

Documents

Dear Mr. Staup:

We have received and reviewed closing documents for the 2023 Industrial Roads Rehabilitation Project:

- 1. Application for Final Payment
- 2. Contractor's Sworn Statement
- 3. Waivers of Lien
- 4. Consent of Surety to Final Payment
- 5. Maintenance Bond Rider

The closing documents appear to be in order. The Contractor will be required to provide its Full Unconditional Waiver of Lien at the time of receipt of the final check. Please feel free to contact me with any questions or concerns in regard to this matter.

Very truly yours,

ROSATI SCHULTZ JOPPICH & AMPSBUECHLER PC

Elizabeth Kudla Saarela

EKS

Enclosure

C: Cortney Hanson, Clerk (w/Enclosure)

Ben Croy, City Engineer (w/Enclosure)

Megan Mikus, Deputy Director of Public Works (w/Enclosure)

Thomas R. Schultz, Esquire (w/Enclosure)



CONTRACT AMOUNT

CITY OF NOVI

Balance Due This Payment =

Sheet 1 of 5

PURCHASE ORDER NO.

97293

26300 Lee BeGole Dr. Novi, Michigan 48375 Tel: (248) 347-0454 Fax: (248) 735-5659

Cadillac Asphalt, LLC

(248) 388-7074

51777 W. 12 Mile Road Wixom, Michigan 48393

FINAL

APPLICATION FOR FINAL PAYMENT

PROJECT: 2023 INDUSTRIAL ROAD NOVI PROJECT NO.: 23-2301

\$1,981,662.34

REHABILITATION PROGRAM CIP NO.: ENG079

OWNER: **ENGINEER: AECOM-Great Lakes** City of Novi

> 45175 W. Ten Mile Road 39575 Lewis Drive, Suite 400 Novi, Michigan 48375 Novi, Michigan 48377

> > ACTUAL:

(248) 204-5900 FINAL COMPLETION DATES

\$ 110,941.56

DATES OF ESTIMATE

PAYMENT NO .:

CONTRACTOR:

TO:

ORIGINAL: \$2,223,748.76

ORIGINAL: FROM: November 15, 2023 REVISED:

REVISED:

COST OF COMPLETED WORK TO DATE SECTION 1.

Item	Industrial Road Rehabilitation Prog GL# 202-449.20-975.248	<u>ıram</u>		CONTRAC	CT ITEMS ((Original)		CON	TRACT ITEMS	(Revised)		THIS PERIOD			TOTA	L TO DATE	
No.	Description of Item	Unit	Quantity	Cost	/Unit	Total Amt	Quantity		Cost/Unit	Total Amt	Quantity	Amount	%	Quantity		Amount	%
0	Crew Days - Base Bid (Mag & Humb)	CD	48.00	\$	800.00	\$ 38,400.	0 48.00	\$	800.00	\$ 38,400.00				18.75	\$	15,000.00	39%
0	Crew Days - Alt No. 1 (Courts)	CD	36.00	\$	800.00	\$ 28,800.	0 36.00	\$	800.00	\$ 28,800.00				12.25	\$	9,800.00	34%
0	Crew Days - Alt No. 2 (Hudson)	CD	36.00	\$	800.00	\$ 28,800.	0 36.00	\$	800.00	\$ 28,800.00				12.25	\$	9,800.00	34%
0	Crew Days - Division 4 - Drakes	CD	0.00	\$	800.00		10.25	\$	800.00	\$ 8,200.00				10.25	\$	8,200.00	100%
0	Crew Days - Division 5 - 13 Mile	CD	0.00	\$	800.00		0.00	\$	800.00	\$ -				0.00			
	TOTAL CREW DAYS		120.00	\$	800.00	\$ 96,000.	0 130.25	\$	800.00	\$ 104,200.00	0.00			53.50	\$	42,800.00	41%
1	Mobilization (10% Max)	LS	1.00	\$ 209	,000.00	\$ 209,000.	0 1.00	\$	209,000.00	\$ 209,000.00				1.00	\$	209,000.00	100%
2	Pre-Construction Audio/Visual	LS	1.00	\$ 4	,800.00	\$ 4,800.	0 1.00	\$	4,800.00	\$ 4,800.00				1.00	\$	4,800.00	100%
3	Cold Milling Concrete Pavement	SY	30241.00	\$	5.25	\$ 158,765.	5 29912.06	\$	5.25	\$ 157,038.32				29912.06	\$	157,038.32	100%
4	Cold Milling HMA Surface	SY	323.00	\$	23.87	\$ 7,710.	1 317.71	\$	23.87	\$ 7,583.74				317.71	\$	7,583.74	100%
5	Pavement, Remove	SY	2746.00	\$	20.00	\$ 54,920.	0 1014.67	\$	20.00	\$ 20,293.40				1014.67	\$	20,293.40	100%
6	HMA Surface, Remove	SY	298.00	\$	20.00	\$ 5,960.	0 131.61	\$	20.00	\$ 2,632.20				131.61	\$	2,632.20	100%
7	Curb and Gutter, Remove	LF	3810.00	\$	37.00	\$ 140,970.	0 2524.01	\$	37.00	\$ 93,388.37				2524.01	\$	93,388.37	100%
8	Pavement Repair, Remove	SY	305.00	\$	55.00	\$ 16,775.	0.00	\$	55.00	\$ -				0.00			
9	Excavation, Earth	CY	937.00	\$	36.00	\$ 33,732.	0 300.77	\$	36.00	\$ 10,827.72				300.77	\$	10,827.72	100%
10	Joint Repair	LF	22750.00	\$	1.00	\$ 22,750.	0 7645.00	\$	1.00	\$ 7,645.00				7645.00	\$	7,645.00	100%
11	Erosion Control, Silt Fence	LF	2000.00	\$	4.00	\$ 8,000.	0.00	\$	4.00	\$ -				0.00			
12	Erosion Control, Inlet Protection	EA	52.00	\$	250.00	\$ 13,000.	0 54.00	\$	250.00	\$ 13,500.00				54.00	\$	13,500.00	100%
13	Concrete Curb	LF	6457.00	\$	36.00	\$ 232,452.	0 2468.10	\$	36.00	\$ 88,851.60				2468.10	\$	88,851.60	100%
14	HMA, 4EML	TON	3683.00	\$	116.46	\$ 428,922.	8 3418.72	\$	116.46	\$ 398,144.13				3418.72	\$	398,144.13	100%
15	HMA, 5EML	TON	939.00	\$	165.47	\$ 155,376.	3 849.69	\$	165.47	\$ 140,598.20				849.69	\$	140,598.20	100%
16	Geosynthetic Paving Fabric	SY	30241.00	\$	5.39	\$ 162,998.	9 29052.30	\$	5.39	\$ 156,591.90				29052.30	\$	156,591.90	100%
17	Hand Patching	TON	1097.00	\$	75.00	\$ 82,275.	0 54.43	\$	75.00	\$ 4,082.25				54.43	\$	4,082.25	100%
18	Driveway, Non-Reinf Conc, 9-inch	SY	2241.00	\$	86.00	\$ 192,726.	0 1122.09	\$	86.00	\$ 96,499.74				1122.09	\$	96,499.74	100%
19	Pavt Repair, Non-Reinf Conc, 6-inch	SY	305.00	\$	55.00	\$ 16,775.	0 20.00	\$	55.00	\$ 1,100.00				20.00	\$	1,100.00	100%
20	Agg Base, 21AA, Limestone, 8-inch	SY	4202.00	\$	23.00	\$ 96,646.	0 1266.95	\$	23.00	\$ 29,139.85				1266.95	\$	29,139.85	100%
21	Dr Structure Cover, Adj, Case 1	EA	47.00	\$	655.00	\$ 30,785.	0 48.00	\$	655.00	\$ 31,440.00				48.00	\$	31,440.00	100%
22	DPS Structure Cover, Adj, Case 1	EA	8.00	\$	775.00	\$ 6,200.	0 2.00	\$	775.00	\$ 1,550.00				2.00	\$	1,550.00	100%
23	Point-Up Drainage Structure	EA	50.00	\$	175.00	\$ 8,750.	0 48.00	\$	175.00	\$ 8,400.00				48.00	\$	8,400.00	100%
24	Reconstruct Drainage Structure	VF	18.00	\$	200.00	\$ 3,600.	9.90	\$	200.00	\$ 1,980.00				9.90	\$	1,980.00	100%



SUBTOTAL

26300 Lee BeGole Dr. Novi, Michigan 48375 Tel: (248) 347-0454 Fax: (248) 735-5659

1,614,946.42 100%

APPLICATION FOR FINAL PAYMENT

 PROJECT:
 2023 INDUSTRIAL ROAD
 NOVI PROJECT NO.:
 23-2301
 PAYMENT NO.:
 FINAL

 REHABILITATION PROGRAM
 CIP NO.:
 ENG079

\$ 2,223,748.76

	SECTION 1.								COST OF COMPLETED WORK TO DATE										
Item	Industrial Road Rehabilitation Program GL# 202-449.20-975.248			CONTRACT ITEMS (Original)) CONTRACT ITEMS (Revised) THIS PERIOD							TOTAL TO DATE				
No.	Description of Item	Unit	Quantity		Cost/Unit		Total Amt	Quantity		Cost/Unit		Total Amt	Quantity	Amount	%	Quantity		Amount	%
25	Dr Structure Cover, Type C	EA	12.00	\$	740.00	\$	8,880.00	12.00	\$	740.00	\$	8,880.00				12.00	\$	8,880.00	100%
26	Permanent Pavement Markings	LS	1.00	\$	13,000.00	\$	13,000.00	1.00	\$	13,000.00		13,000.00				1.00	\$	13,000.00	100%
27	Maintaining Traffic	LS	1.00	\$	87,480.00	\$	87,480.00	1.00	\$	87,480.00	\$	87,480.00				1.00	\$	87,480.00	100%
28	Surface Restoration	LS	1.00	\$	20,500.00	\$	20,500.00	1.00	\$	20,500.00	\$	20,500.00				1.00	\$	20,500.00	100%
	+								<u> </u>										
									ļ										
	+								<u> </u>										
									1										
																	-		
									1										
									İ										
				-					<u> </u>										
	TOTAL FROM THIS SHEE		1	1		\$	129,860.00		<u> </u>		\$	129,860.00		\$ -	1	l	\$	129,860.00	
	TOTAL FROM OTHER SHEE						2,093,888.76				\$ \$	1,485,086.42		\$ -			\$ \$	1,485,086.42	
						Ψ	_,500,000.70				Ψ	., .00,000.72		Ŧ			Ψ.	., .00,000.72	

\$ 1,614,946.42

\$



26300 Lee BeGole Dr. Novi, Michigan 48375 Tel: (248) 347-0454 Fax: (248) 735-5659

APPLICATION FOR FINAL PAYMENT

PROJECT: 2023 INDUSTRIAL ROAD NOVI PROJECT NO.: 23-2301 PAYMENT NO.: FINAL

REHABILITATION PROGRAM CIP NO.: ENG079

NEW CONTRACT ITEMS

	SECTION 1.				COST OF COMPLETED WORK TO DATE										
Item					NEW CONTRACT ITEMS					THIS PERIOD			TOTAL	TO DATE	
No.	Description of Item	Unit	Division	GL#	Quantity		Cost/Unit	Total Amt	Quantity	Amount	%	Quantity		Amount	%
29	Mobilization - Drakes Bay	LS	4	203-449.30-975.272	1.00	\$	38,900.00	\$ 38,900.00				1.00	\$	38,900.00	100%
30	Pre-Con Audio-Visual - Drakes Bay	LS	4	203-449.30-975.272	1.00	\$	1,600.00	\$ 1,600.00				1.00	\$	1,600.00	100%
31	HMA Surface, Rem	Syd	4	203-449.30-975.272	2529.96	\$	9.97	\$ 25,223.70				2529.96	\$	25,223.70	100%
32	Curb and Gutter, Rem	Ft	4	203-449.30-975.272	36.00	\$	37.00	\$ 1,332.00				36.00	\$	1,332.00	100%
33	Conc Curb (Includes Detail M)	Ft	4	203-449.30-975.272	36.00	\$	36.00	\$ 1,296.00				36.00	\$	1,296.00	100%
34	Roadway Grading	Sta	4	203-449.30-975.272	5.10	\$	7,061.25	\$ 36,012.38				5.10	\$	36,012.38	100%
35	Agg Base, 21AA Lstone, 10 inch	Syd	4	203-449.30-975.272	2529.96	\$	23.10	\$ 58,442.08				2529.96	\$	58,442.08	100%
36	HMA, 3EML	Ton	4	203-449.30-975.272	419.00	\$	131.77	\$ 55,211.63				419.00	\$	55,211.63	100%
37	HMA, 4EML	Ton	4	203-449.30-975.272	269.00	\$	116.46	\$ 31,327.74				269.00	\$	31,327.74	100%
38	HMA, 5EML	Ton	4	203-449.30-975.272	269.00	\$	165.47	\$ 44,511.43				269.00	\$	44,511.43	100%
39	Underdrain, Subgrade, O-D, 6 inch	Ft	4	203-449.30-975.272	1012.00	\$	23.10	\$ 23,377.20				1012.00	\$	23,377.20	100%
40	Dr Structure, Tap, 6 inch	Ea	4	203-449.30-975.272	0.00	\$	630.00	\$ -				0.00	\$	-	
41	Subgrade Undercut, Special 1 x 3	Cyd	4	203-449.30-975.272	350.00	\$	75.60	\$ 26,460.00				350.00	\$	26,460.00	100%
42	Sidewalk, Rem	Syd	4	203-449.30-975.272	22.22	\$	9.45	\$ 209.98				22.22	\$	209.98	100%
43	Sidewalk, Conc, Ramp 6 inch	Sft	4	203-449.30-975.272	199.98	\$	10.50	\$ 2,099.79				199.98	\$	2,099.79	100%
44	Detectable Warning Surface	Ft	4	203-449.30-975.272	10.00	\$	63.00	\$ 630.00				10.00	\$	630.00	100%
45	Surface Restoration - Drakes Bay	LS	4	203-449.30-975.272	1.00	\$	3,000.00	\$ 3,000.00				1.00	\$	3,000.00	100%
46	Pavt Mrkg, Wtrbrne, 24 inch, Wht, Stop	Ft	4	203-449.30-975.272	25.00	\$	25.00	\$ 625.00				25.00	\$	625.00	100%
47	Maintaining Traffic - Drakes Bay	LS	4	203-449.30-975.272	1.00	\$	12,500.00	\$ 12,500.00				1.00	\$	12,500.00	100%
48	Geogrid	Syd	4	203-449.30-975.272	857.00	\$	3.00	\$ 2,571.00				857.00	\$	2,571.00	100%
49	Electrical Conduit	Ft	4	203-449.30-975.272	63.00	\$	22.00	\$ 1,386.00				63.00	\$	1,386.00	100%
50			0	0	0.00	\$	-	\$ -				0.00	\$	-	
51			0	0	0.00	\$	-	\$ -				0.00	\$	-	
52			0	0	0.00	\$	-	\$ -				0.00	\$	-	
53			0	0	0.00	\$	-	\$ -				0.00	\$	-	
54			0	0	0.00	\$	-	\$ -				0.00	\$	-	
55			0	0	0.00	\$	-	\$ -				0.00	\$	-	
56			0	0	0.00	\$	-	\$ -				0.00	\$	-	
	TOTAL FROM THIS SHEET							\$ 366,715.92		\$ -			\$	366,715.92	

TOTAL FROM THIS SHEET
TOTAL FROM OTHER SHEETS

\$ 2,223,748.76

\$ 1,614,946.42

\$ -

\$ 1,614,946.42

GRAND TOTAL

\$ 2,223,748.76

1,981,662.34

\$ 1,981,662.34



PURCHASE ORDER NO. 97293 26300 Lee BeGole Dr. Novi, Michigan 48375 Tel: (248) 347-0454 Fax: (248) 735-5659

Section 2. **APPLICATION FOR FINAL PAYMENT** 2023 INDUSTRIAL ROAD **NOVI PROJECT NO.:** 23-2301 PROJECT: PAYMENT NO .: FINAL ENG079 REHABILITATION PROGRAM CIP NO.: **CHANGE ORDERS Original Contract Amount:** 2.223.748.76 **Change Orders:** (242,086.42) No. Date Amount 386,927.26 1 July 12, 2023 \$ Adjusted Contract Amount to Date: 1,981,662.34 22,857.00 August 28, 2023 \$ (140.28)3 September 12, 2023 \$ Total Cost of Work Performed to Date: \$ 1,981,662.34 4 November 15, 2023 \$ (651,730.40) 5 MINUS Retainage: 0% 6 MINUS Inspection "Crew Days": 53.50 \$ To Date 7 This Pay 0.00 8 Net Amt. Earned of Contract and Extra Work to Date: 1,981,662.34 9 10 MINUS L.D.'s: \$ # of days over = \$ amount/day = Subtotal: \$ 1,981,662.34 ADD Incentive "Crew Days", if under: \$ TOTAL: \$ (242,086.42) 61,400.00 Subtotal: 2,043,062.34 **MINUS Amount of Previous Payments:** 1,932,120.78 241,804.79 1 \$ 2 \$ 146,072.01 573,272.30 120.00 3 \$ Inspection "Crew Days" Allowed per Contract: 4 \$ 802,147.18 Additional "Crew Days" per Change Orders: 10.25 5 \$ 119.282.94 Total Inspection "Crew Days" Allowed: 130.25 6 \$ 49,541.56 Inspection "Crew Days" Used to Date: 53.50 7 \$ Inspection "Crew Days" Remaining: 76.75 8 \$

BALANCE DUE THIS PAYMENT:

9 \$ 10 \$

110,941.56



26300 Lee BeGole Dr. Novi, Michigan 48375 Tel: (248) 347-0454 Fax: (248) 735-5659

	Section 3.			
		APPL	ICATION FOR	R FINAL PAYMENT
PROJECT:	2023 INDUSTRIAL ROAD REHABILITATION PROGRAM	NOVI PROJECT NO.: CIP NO.:	23-2301 ENG079	PAYMENT NO.: FINAL
OWNER on a	ned CONTRACTOR certifies that: (1) Any previous mount of Work done under the Contract referred ations of CONTRACTOR incurred in connection	d to above have been applied to	discharge	Payment of the above AMOUNT DUE THIS APPLICATION is recommended.
listed in or co- clear of all leir	(2) title to all Work, materials, and equipment invered by this Application for Payment will pass this, claims, security interest, and encumberence OWNER indemnifying OWNER against any sure	to OWNER at time of payment frees (except such as are covered by	e and Bond	CITY OF NOVI
encumberenc	e); and (3) all Work covered by this Application Occuments and not defective as that term is def	for Payment is in accordance wit		
				Aaron J. Staup, Construction Engineer Electronic Signature Certification
	Cadillac Asphalt, LLC CONTRACTOR - Electronic Signatur			
	AECOM-Great Lakes CONSULTANT - Electronic Signature			
		☐ All Full Unco	onditional Waivers of lien h	have been received from each subcontractor and/or supplier, reviewed and approved by

covering the difference between the final contract price and the awarded amount.

the Consultant. Also, attached to this Final Payment is a copy of the Contractor's Sworn Statement, Consent of Surety, and a new Maintenance and Guarantee Bond (if the amount is greater than the final contract price) or a Maintenance Bond Rider

MAIA° Document G707™ – 1994

Consent Of Surety to Final Payment

Bond No.: CA 4897877

PROJECT: (Name and address)
Industrial Roads Rehabilitation

ARCHITECT'S PROJECT NUMBER:

OWNER: 🖂

CONTRACT FOR: Construction

ARCHITECT: ⊠

CONTRACTOR:

SURETY: X

TO OWNER: (Name and address)

City of Novi

26300 Lee BeGole Drive

Novi. MI 48375

CONTRACT DATED:

OTHER: X

In accordance with the provisions of the Contract between the Owner and the Contractor as indicated above, the (Insert name and address of Surety)

Great American Insurance Company

301 E. Fourth Street

Cincinnati, OH 45202

, SURETY,

on bond of

(Insert name and address of Contractor)

Cadillac Asphalt, LLC

39255 Country Club Drive, Suite B-20

Farmington Hills, MI 48331

, CONTRACTOR,

hereby approves of the final payment to the Contractor, and agrees that final payment to the Contractor shall not relieve the Surety of any of its obligations to (Insert name and address of Owner)

City of Novi 26300 Lee BeGole Drive Novi, MI 48375

as set forth in said Surety's bond.

, OWNER,

IN WITNESS WHEREOF, the Surety has hereunto set its hand on this date: 14 February 2025 (Insert in writing the month followed by the numeric date and year.)

Great American Insurance Company

(Signature of authorized representative)

Nicholas Ashburn, Attorney-in-Fact

(Printed name and title)

GREAT AMERICAN INSURANCE COMPANY®

Administrative Office: 301 E 4TH STREET • CINCINNATI, OHIO 45202 • 513-369-5000 • FAX 513-723-2740

The number of persons authorized by this power of attorney is not more than Seven

No. 0 20903

POWER OF ATTORNEY

KNOW ALL MEN BY THESE PRESENTS: That the GREAT AMERICAN INSURANCE COMPANY, a corporation organized and existing under and by virtue of the laws of the State of Ohio, does hereby nominate, constitute and appoint the person or persons named below, each individually if more than one is named, its true and lawful attorney-in-fact, for it and in its name, place and stead to execute on behalf of the said Company, as surety, any and all bonds, undertakings and contracts of suretyship, or other written obligations in the nature thereof; provided that the liability of the said Company on any such bond, undertaking or contract of suretyship executed under this authority shall not exceed the limit stated below.

Nicholas Ashburn Paul M. Hurley

Name Anne M. Barick Michael D. Lechner

Address All of Rochester Hills, Michigan Limit of Power ALL \$100,000,000

Holly Nichols

Jason Rogers

Robert D. Heuer

This Power of Attorney revokes all previous powers issued on behalf of the attorney(s)-in-fact named above.

IN WITNESS WHEREOF the GREAT AMERICAN INSURANCE COMPANY has caused these presents to be signed and attested by its appropriate officers and its corporate seal hereunto affixed this day of June 2024

Assistant Secretary

GREAT AMERICAN INSURANCE COMPAN

Divisional Senior Vice President MARK VICARIO (877-377-2405)

STATE OF OHIO, COUNTY OF HAMILTON - ss:

On this 21st

day of June 2024 , before me personally appeared MARK VICARIO, to me known,

being duly sworn, deposes and says that he resides in Cincinnati, Ohio, that he is a Divisional Senior Vice President of the Bond Division of Great American Insurance Company, the Company described in and which executed the above instrument; that he knows the seal of the said Company; that the seal affixed to the said instrument is such corporate seal; that it was so affixed by authority of his office under the By-Laws of said Company, and that he signed his name thereto by like authority.



SUSAN A KOHORST Notary Public State of Ohio My Comm. Expires May 18, 2025

Susan a Kohowst

This Power of Attorney is granted by authority of the following resolutions adopted by the Board of Directors of Great American Insurance Company by unanimous written consent dated June 9, 2008.

RESOLVED: That the Divisional President, the several Divisional Senior Vice Presidents, Divisional Vice Presidents and Divisonal Assistant Vice Presidents, or any one of them, be and hereby is authorized, from time to time, to appoint one or more Attorneys-in-Fact to execute on behalf of the Company, as surety, any and all bonds, undertakings and contracts of suretyship, or other written obligations in the nature thereof; to prescribe their respective duties and the respective limits of their authority; and to revoke any such appointment at any time.

RESOLVED FURTHER: That the Company seal and the signature of any of the aforesaid officers and any Secretary or Assistant Secretary of the Company may be affixed by facsimile to any power of attorney or certificate of either given for the execution of any bond, undertaking, contract of suretyship, or other written obligation in the nature thereof, such signature and seal when so used being hereby adopted by the Company as the original signature of such officer and the original seal of the Company, to be valid and binding upon the Company with the same force and effect as though manually affixed.

CERTIFICATION

I, STEPHEN C. BERAHA, Assistant Secretary of Great American Insurance Company, do hereby certify that the foregoing Power of Attorney and the Resolutions of the Board of Directors of June 9, 2008 have not been revoked and are now in full force and effect.

Signed and sealed this

day of

February

Assistant Secretary

RIDER

TO BE ATTACHED TO AND FORM PART OF

BOND NO. CA 4897877

IN FAVOR OF City of Novi

ON BEHALF OF Cadillac Asphalt, LLC

EFFECTIVE April 17, 2023

IT IS AGREED THAT, in consideration of the original premium charged for this bond, and any additional premium that may be properly chargeable as a result of this rider.

THE SURETY, Great American Insurance Company

hereby gives its consent to:

The penal sum of the above referenced bond is hereby increased from \$2,319,709.18 to \$2,923,579.12.

EFFECTIVE: 5th day of March, 2025

PROVIDED, however that the attached bond shall be subject to all its agreements, limitations, and conditions except as herein expressly modified and that the liability of the Surety under the attached bond and under the attached bond as changes by this rider shall not be cumulative.

SIGNED, AND SEALED 5th day of March, 2025

Great American Insurance Company Surety

Nicholas Ashburn, Attorney-in-Fact

GREAT AMERICAN INSURANCE COMPANY®

Administrative Office: 301 E 4TH STREET • CINCINNATI, OHIO 45202 • 513-369-5000 • FAX 513-723-2740

The number of persons authorized by this power of attorney is not more than

Seven

No. 0 20903

POWER OF ATTORNEY

KNOW ALL MEN BY THESE PRESENTS: That the GREAT AMERICAN INSURANCE COMPANY, a corporation organized and existing under and by virtue of the laws of the State of Ohio, does hereby nominate, constitute and appoint the person or persons named below, each individually if more than one is named, its true and lawful attorney-in-fact, for it and in its name, place and stead to execute on behalf of the said Company, as surety, any and all bonds, undertakings and contracts of suretyship, or other written obligations in the nature thereof; provided that the liability of the said Company on any such bond, undertaking or contract of suretyship executed under this authority shall not exceed the limit stated below.

Nicholas Ashburn Paul M. Hurley

Name Anne M. Barick Michael D. Lechner Jason Rogers

Address All of Rochester Hills, Michigan

Limit of Power ALL \$100,000,000

2024

Holly Nichols

Robert D. Heuer

This Power of Attorney revokes all previous powers issued on behalf of the attorney(s)-in-fact named above. IN WITNESS WHEREOF the GREAT AMERICAN INSURANCE COMPANY has caused these presents to be signed and attested by its appropriate

officers and its corporate seal hereunto affixed this

June

day of GREAT AMERICAN INSURANCE COMPAN

Assistant Secretary

Divisional Senior Vice President MARK VICARIO (877-377-2405)

STATE OF OHIO, COUNTY OF HAMILTON - ss:

On this

21st day of June

2024 , before me personally appeared MARK VICARIO, to me known,

being duly sworn, deposes and says that he resides in Cincinnati, Ohio, that he is a Divisional Senior Vice President of the Bond Division of Great American Insurance Company, the Company described in and which executed the above instrument; that he knows the seal of the said Company; that the seal affixed to the said instrument is such corporate seal; that it was so affixed by authority of his office under the By-Laws of said Company, and that he signed his name thereto by like authority.



SUSAN A KOHORST Notary Public State of Ohio My Comm. Expires May 18, 2025

Susan a Kohowst

This Power of Attorney is granted by authority of the following resolutions adopted by the Board of Directors of Great American Insurance Company by unanimous written consent dated June 9, 2008.

RESOLVED: That the Divisional President, the several Divisional Senior Vice Presidents, Divisional Vice Presidents and Divisonal Assistant Vice Presidents, or any one of them, be and hereby is authorized, from time to time, to appoint one or more Attorneys-in-Fact to execute on behalf of the Company, as surety, any and all bonds, undertakings and contracts of suretyship, or other written obligations in the nature thereof; to prescribe their respective duties and the respective limits of their authority; and to revoke any such appointment at any time.

RESOLVED FURTHER: That the Company seal and the signature of any of the aforesaid officers and any Secretary or Assistant Secretary of the Company may be affixed by facsimile to any power of attorney or certificate of either given for the execution of any bond, undertaking, contract of suretyship, or other written obligation in the nature thereof, such signature and seal when so used being hereby adopted by the Company as the original signature of such officer and the original seal of the Company, to be valid and binding upon the Company with the same force and effect as though manually affixed.

CERTIFICATION

I, STEPHEN C. BERAHA, Assistant Secretary of Great American Insurance Company, do hereby certify that the foregoing Power of Attorney and the Resolutions of the Board of Directors of June 9, 2008 have not been revoked and are now in full force and effect.

Signed and sealed this

day of

March





STATE OF MICHIGAN

CONTRACTORS SWORN STATEMENT

The general contractor must execute this Sworn Statement. Prior to execution, the general contractor shall on Schedule B of this Sworn Statement list the names of all persons, firms, or corporations engaged by the General Contractor to furnish services, equipment, labor and/or materials in connection with the work performed on the premises including the type of work materials furnished by each.


The examining attorney shall verify that every person or firm listed in Schedule B has properly executed appropriate waivers of lien prior to issuance of any final payments.

COUNTY OF Oakla	nd	
The undersigned, being duly sworn, or	oath depo	ses and says that she is the
Project Manager	of =	Cadillac Asphalt, LLC
(Title)		(Firm Name)
the contractor employed by the City of		nish labor and materials for the
- City 0		ion of Improvement)
	(Bosonp.	ion of miprovomenty
located at: Various roadway	s within the	e City of Novi, MI
\$2,848,231.53 prior to this pa undersigned to have furnished service	yment; that s, equipmer	of which I have received payment of the persons, firms, and corporations engaged by the ht, labor and/or materials in the construction or repair
corporation on account of labor, service	es, equipme	lar amount set opposite each such person, firm, or ent, and/or materials furnished with reqpect to said med with respect to said premises by the undersigned
or any suppliers or subcontractors of the	ne undersig	ned or any persons, firms, or corporations named in a fully accepted by the owner and completed according
to the plans and specifications.		

The undersigned further states that all material (except as disclosed on said Schedule B) has been or will be furnished from his/her own stock and has been paid for in full; that there are no other contracts or subcontracts for said work outstanding, and that there is nothing due or to become due to any person for services, equipment, material, labor, or any other work done or to be done in connections with said work other than the stated on Schedule B. There are no chattel mortgages, personal property leases, conditional sale contracts or any other agreements given are now outstanding as to nay fixtures, equipment, appliances or materials placed upon or installed in or upon the aforementioned premises or improvements thereon. All waivers are true, correct, and genuine and are delivered unconditionally. Furthermore, there is no claim, either legal or equitable; to defeat the validity of said waivers.

	Signed this _	25	day of		March	, 2025	
Name	:		Cadilla	c Asphalt	LLC ·		
			(individual/co	prporation/pa	artnership)		
	(0 10-	D.	_	A 44 4.			
Ву	: Clerf	erilyn Bana	s	Attest:	F	Project Manager	-
Subsc	ribed and swo	rn to bef	ore me this _	25	day of	March	, 2025
No	otary Public: _	Ame	go Mis	1660			
	Ar	ny Jo Mi	et - Oakland C	County - Exp	10/19/31		

NOTARY SEAL



SCHEDULE B - CONTRACTORS SWORN STATEMENT

Name of Subcontractor Firm, Supplier, or Laborer	Type of Labor & Material Furnished	Original Amount of Contract	Change Orders (+) or (-)	Adjusted Contract Amount	Previously Paid to Date	Amount of Current Request	Retainage to Date	Balance Due
Finíshin Touch Photo & Video	Construction Video Covera e	\$ 3,200,00	\$1,100.00	\$4,300.00	\$4,300.00		\$0.00	\$0.0
Fort Wa ne Contractin , Inc.	Structure Cover	\$ 81,015.00	\$48 532.68	\$129 547.68	\$129 547.68		\$0.00	\$0.0
GM & Sons, Inc	Concrete	\$ 441,953.00	-\$247 114.72	\$194 838.28	\$194,838.28		\$0.00	\$0.0
P.K. Contracting Inc.	Pavement Markings	5 10.408.00	\$14,515.00	\$24,923.00	\$24,923.00		\$0.00	\$0.0
Road Fabrics, Inc.	Geos nthetic Pavin Fabric	144 49.57	-\$5,670.09	\$138,579.48	\$138,579.48		\$0.00	\$0.0
Shaw Contractin Co.	Cold Millin	53 902.40	\$20,921.16	\$74,823.56	\$74.823 56		\$0.00	\$0.0
5 rin line Excavatin LLC	Removals. Earthwork	465 103.00	\$50,128 34	\$515,231.34	\$515,231 34		\$0.00	\$0.0
Site Solutions Inc	Surface Restoration	22 500.00	\$23,800.00	\$46,300.00	\$46,300.00		\$0.00	\$0.0
				\$0.00			\$0.00	
				\$0.00			\$0.00	
				\$0.00			\$0,00	
				\$0.00			\$0.00	
				\$0.00			\$0.00	
				\$0.00			\$0.00	
				\$0 00			\$0.00	
				\$0.00			\$0 00	
				\$0.00			\$0.00	
				\$0.00			\$0.00	
				\$0.00			\$0.00	
				\$0.00			\$0.00	
				\$0.00			\$0.00	
				\$0.00			\$0.00	
				\$0.00			\$0.00	
				\$0.00			\$0.00	
				\$0.00			\$0.00	
				\$0.00			\$0.00	
				\$0.00			\$0.00	
				\$0.00			\$0.00	
				\$0.00			\$0.00	
TOTALS		\$1,222,330.97	-\$93,787.63	\$1,128,543.34	\$1,128,543.34	\$0.00		\$0.00

RECAPITULATION

\$2,923,579 14
\$198,166.23 Original
\$273,495.16 \$75,328.93 13 Mile
\$1,932,120 78 Original
\$2,848,231.53 \$916.110.75 13 Mile
\$136,747.58
\$61,400.00
\$0.00

FULL UNCONDITIONAL WAIVER

23160 Cadillac #513137 MY/OUR CONTRACT WITH Cadillac Asphalt, LLC (Clarkston) TO PROVIDE _____ AUDIO VISUAL DOCUMENTATION FOR THE IMPROVEMENT TO THE PROPERTY DESCRIBED AS: Industrial Roads Rehab. City of Novi, Oakland County HAVING BEEN FULLY PAID AND SATISFIED, ALL MY/OUR CONSTRUCTION LIEN RIGHTS AGAINST SUBJECT PROPERTY ARE HEREBY WAIVED AND RELEASED. FINISHING TOUCH PHOTO & VIDEO Cynthia Hurley Digitally signed by Cynthia Hurley Date: 2023.12.16 11:44:15 -05'00' (SIGNATURE OF LIEN CLAIMANT) SIGNED ON: 12/16/2023 NAME: C. Hurley TITLE: Officer

> ADDRESS: 25095 25 Mile Road Chesterfield, MI 48051

TELEPHONE NO.: 586.749.3340

WARNING: DO NOT SIGN BLANK OR INCOMPLETE FORMS
RETAIN A COPY

Release and Waiver of Lien Rights For Final and Complete Payment

Project: 513139. Novi Industrial Roads

Subcontractor:

Fort Wayne Contracting Inc

300 E Seven Mile Rd Detroit, MI 48203

The Undersigned, hereby acknowledges receipt of payment in full from Cadillac Asphalt LLC for all work, equipment, and material furnished to the above job and therefore waives and releases all rights to make any claim on any labor and material bond covering the job, and waives and releases all mechanic's liens, stop notice, and equitable lien rights which the undersigned may have on the job.

This waiver and release is for the benefit of, and may be relied upon by, all persons holding any property interest in the jobsite, the construction lender, any construction fund holder, the prime contractor, and the principal and sureties on any labor and material bond.

The undersigned does hereby represent and warrant that the undersigned has fully paid for all labor and materials, any and all welfare, pension, vacation or other contributions required to be made on account of employment of such laborers or mechanics so provided by the undersigned and does hereby agree to indemnify and hold each of the foregoing, the project, work of improvement and real property free and harmless from any and all claims or liens through the date indicated herein.

Our work is complete on the project at this time and there will be no further billing to the above named subcontractor and/or Cadillac Asphalt LLC. We will send you a new Preliminary Lien Notice if we are required to do any additional work on this project.

Date:	02/13/2025	Firm Name: Fort Wayne Cor	itracting, Inc.
Dato.		By: Christopher Honor	Digitally signed by Christopher Honore
		Title: President	

Release and Waiver of Lien Rights For Final and Complete Payment

Project: 513139. Novi Industrial Roads
,
Subcontractor: GM & Sons Inc

The Undersigned, hereby acknowledges receipt of payment in full from Cadillac Asphalt LLC for all work, equipment, and material furnished to the above job and therefore waives and releases all rights to make any claim on any labor and material bond covering the job, and waives and releases all mechanic's liens, stop notice, and equitable lien rights which the undersigned may have on the job.

46900 W Road Novi, MJ 48377

This waiver and release is for the benefit of, and may be relied upon by, all persons holding any property interest in the jobsite, the construction lender, any construction fund holder, the prime contractor, and the principal and sureties on any labor and material bond.

The undersigned does hereby represent and warrant that the undersigned has fully paid for all labor and materials, any and all welfare, pension, vacation or other contributions required to be made on account of employment of such laborers or mechanics so provided by the undersigned and does hereby agree to indemnify and hold each of the foregoing, the project, work of improvement and real property free and harmless from any and all claims or liens through the date indicated herein.

Our work is complete on the project at this time and there will be no further billing to the above named subcontractor and/or Cadillac Asphalt LLC. We will send you a new Preliminary Lien Notice if we are required to do any additional work on this project.

Date:	1-8-25	Firm Name: GM & Sons, Inc.
		By: 766
		Title: Hugo Gallegos, President

Release and Waiver of Lien Rights For Final and Complete Payment

Project:

513139. Novi Industrial Roads

Subcontractor:

PK Contracting Inc

1965 Barrett Troy, MI 48084

The Undersigned, hereby acknowledges receipt of payment in full from Cadillac Asphalt LLC for all work, equipment, and material furnished to the above job and therefore waives and releases all rights to make any claim on any labor and material bond covering the job, and waives and releases all mechanic's liens, stop notice, and equitable lien rights which the undersigned may have on the job.

This waiver and release is for the benefit of, and may be relied upon by, all persons holding any property interest in the jobsite, the construction lender, any construction fund holder, the prime contractor, and the principal and sureties on any labor and material bond.

The undersigned does hereby represent and warrant that the undersigned has fully paid for all labor and materials, any and all welfare, pension, vacation or other contributions required to be made on account of employment of such laborers or mechanics so provided by the undersigned and does hereby agree to indemnify and hold each of the foregoing, the project, work of improvement and real property free and harmless from any and all claims or liens through the date indicated herein.

Our work is complete on the project at this time and there will be no further billing to the above named subcontractor and/or Cadillac Asphalt LLC. We will send you a new Preliminary Lien Notice if we are required to do any additional work on this project.

Date: 2-13-25

P.K. Contracting 1965 Barrett Dr.

Kimberly A. Tomatti

Release and Waiver of Lien Rights For Final and Complete Payment

Project:	513139. Novi Industrial Ro	pads		
	1			
Subcontractor:	RMD Holdings Ltd PO Box 458 Richmond, MI 48062-0458	3		
equipment, and mate any claim on any labo	rial furnished to the above job	and therefore the job, and wa	from Cadillac Asphalt LLC for all work, waives and releases all rights to make aives and releases all mechanic's liens, lave on the job.	
interest in the jobsite,	se is for the benefit of, and ma the construction lender, any o on any labor and material bo	construction fur	on by, all persons holding any property nd holder, the prime contractor, and the	
materials, any and all employment of such I indemnify and hold ea	welfare, pension, vacation or aborers or mechanics so prov	other contribut ided by the und ct, work of imp	ersigned has fully paid for all labor and ions required to be made on account of dersigned and does hereby agree to rovement and real property free and ed herein.	
subcontractor and/or	on the project at this time and Cadillac Asphalt LLC. We will ditional work on this project.	d there will be r I send you a ne	no further billing to the above named w Preliminary Lien Notice if we are	
Date:1/8/25		Firm Name:	Nationwide Construction Group	
		By:	00	
		Title:		

Release and Waiver of Lien Rights For Final and Complete Payment

513139. Novi Industrial	Roads
1	
Road Fabrics Inc PO Box 87380 Carol Stream, IL 60188	3-7380
erial furnished to the above j or and material bond coveri	of payment in full from Cadillac Asphalt LLC for all work, job and therefore waives and releases all rights to make ing the job, and waives and releases all mechanic's liens, undersigned may have on the job.
ase is for the benefit of, and e, the construction lender, ar s on any labor and material	I may be relied upon by, all persons holding any property ny construction fund holder, the prime contractor, and the bond.
Il welfare, pension, vacation laborers or mechanics so p each of the foregoing, the pr	arrant that the undersigned has fully paid for all labor and or other contributions required to be made on account of provided by the undersigned and does hereby agree to roject, work of improvement and real property free and the date indicated herein.
e on the project at this time r Cadillac Asphalt LLC. We dditional work on this projec	and there will be no further billing to the above named will send you a new Preliminary Lien Notice if we are
1/2025	Firm Name: Road Falorics Inc.
	Road Fabrics Inc PO Box 87380 Carol Stream, IL 60188 ereby acknowledges receipt erial furnished to the above or and material bond cover itable lien rights which the u ase is for the benefit of, and e, the construction lender, a s on any labor and material es hereby represent and wa li welfare, pension, vacation laborers or mechanics so p each of the foregoing, the pund all claims or liens throug e on the project at this time or Cadillac Asphalt LLC. We

Release and Waiver of Lien Rights For Final and Complete Payment

Project:	513139. Novi Industrial Roads	

Subcontractor:

Shaw Contracting Co

509 Morton St Bay City, MI 48706

The Undersigned, hereby acknowledges receipt of payment in full from Cadillac Asphalt LLC for all work, equipment, and material furnished to the above job and therefore waives and releases all rights to make any claim on any labor and material bond covering the job, and waives and releases all mechanic's liens, stop notice, and equitable lien rights which the undersigned may have on the job.

This waiver and release is for the benefit of, and may be relied upon by, all persons holding any property interest in the jobsite, the construction lender, any construction fund holder, the prime contractor, and the principal and sureties on any labor and material bond.

The undersigned does hereby represent and warrant that the undersigned has fully paid for all labor and materials, any and all welfare, pension, vacation or other contributions required to be made on account of employment of such laborers or mechanics so provided by the undersigned and does hereby agree to indemnify and hold each of the foregoing, the project, work of improvement and real property free and harmless from any and all claims or liens through the date indicated herein.

Our work is complete on the project at this time and there will be no further billing to the above named subcontractor and/or Cadillac Asphalt LLC. We will send you a new Preliminary Lien Notice if we are required to do any additional work on this project.

Date: 3(7)3-5

Firm Name:

Title

Page 8

159 Cadillac Asphalt LLC Date Format - MM/DD/YY

10/25/23 01:26:36 PM APUncondLienWaiver2.rpt



Release and Waiver of Lien Rights For Final and Complete Payment

Project: 513139. Novi Industrial Roads Subcontractor: Site Solutions Inc. 4337 E Grand River Ste 234 Howell, MI 48843 The Undersigned, hereby acknowledges receipt of payment in full from Cadillac Asphalt LLC for all work. equipment, and material furnished to the above job and therefore waives and releases all rights to make any claim on any labor and material bond covering the job, and walves and releases all mechanic's liens, stop notice, and equitable lien rights which the undersigned may have on the job. This waiver and release is for the benefit of, and may be relied upon by, all persons holding any property interest in the jobsite, the construction lender, any construction fund holder, the prime contractor, and the principal and sureties on any labor and material bond. The undersigned does hereby represent and warrant that the undersigned has fully paid for all labor and materials, any and all welfare, pension, vilication or other contributions required to be made or account of employment of such laborers or mechanics so provided by the undersigned and does hereby agree to indemnify and hold each of the foregoing, the project, work of improvement and real property free and harmless from any and all claims or liens through the date indicated herein. Our work is complete on the project at this time and there will be no further billing to the above named subcontractor and or Cadillac Asphalt LLC. We will send you a new Preliminary Lien Notice if we are required to do any additional work on this project Firm Name:

Release and Waiver of Lien Rights For Final and Complete Payment

Project: 513139. Novi Industrial Roads

Subcontractor: Springline Excavating LLC

32945 Folsom Rd

Farmington Hills, MI 48336

The Undersigned, hereby acknowledges receipt of payment in full from Cadillac Asphalt LLC for all work, equipment, and material furnished to the above job and therefore waives and releases all rights to make any claim on any labor and material bond covering the job, and waives and releases all mechanic's liens, stop notice, and equitable lien rights which the undersigned may have on the job.

This waiver and release is for the benefit of, and may be relied upon by, all persons holding any property interest in the jobsite, the construction lender, any construction fund holder, the prime contractor, and the principal and sureties on any labor and material bond.

The undersigned does hereby represent and warrant that the undersigned has fully paid for all labor and materials, any and all welfare, pension, vacation or other contributions required to be made on account of employment of such laborers or mechanics so provided by the undersigned and does hereby agree to indemnify and hold each of the foregoing, the project, work of improvement and real property free and harmless from any and all claims or liens through the date indicated herein.

Our work is complete on the project at this time and there will be no further billing to the above named subcontractor and/or Cadillac Asphalt LLC. We will send you a new Preliminary Lien Notice if we are required to do any additional work on this project.

Date: 1.9.2025 Firm Name: Springline Excavating

By: Naun Roding

Title: Ontroller