## CITY of NOVI CITY COUNCIL



Agenda Item H April 15, 2019

**SUBJECT:** Approval of the final payment to Anglin Civil, LLC, for the Villa Barr Park Pedestrian Path and Parking Lot Additions in the amount of \$11,793.39, plus interest earned on retainage.

SUBMITTING DEPARTMENT: Department of Public Works, Engineering Division

CITY MANAGER APPROVAL:

EXPENDITURE REQUIRED	\$ 11,793.39	
AMOUNT BUDGETED	\$ 295,567	
APPROPRIATION REQUIRED	\$ 0	
LINE ITEM NUMBER	400-691.00-977.014	

#### **BACKGROUND INFORMATION:**

In 2013, the City of Novi reached an agreement with internationally famed artist David Barr and Beth Dwaihy-Barr to purchase their four-acre property with the intention of developing the site into an art park and cultural destination. In 2018 a plan was approved and constructed adding a parking lot with five parking spaces, a bus drop-off within the parking lot, and handicap-accessible pathways in and around the existing landscape art pieces. The approaches to Villa Barr Park were completed by the Road Commission for Oakland County as part of their Napier Road Reconstruction project between Nine and Ten Mile Roads.

The construction contract was awarded for this project at the June 4, 2018 City Council meeting to Anglin Civil, LLC, in the amount of \$193,247.50. Engineering staff worked with the engineering consultant for this project, AECOM, to review and verify the final contract payment amount of \$11,793.39 that is due the Contractor (Final Pay Estimate No. 3). The City Attorney reviewed the documentation and found it to be in an acceptable form (Beth Saarela, March 19, 2019). There were two (2) approved change orders issued for this project resulting in an overall decrease of \$27,379.79 to the construction contract, or 14.2% under the awarded amount. The approved change orders resulted in a final contract price of \$165,867.71.


**RECOMMENDED ACTION:** Approval of the final payment to Anglin Civil, LLC, for the Villa Barr Park Pedestrian Path and Parking Lot Additions in the amount of \$11,793.39, plus interest earned on retainage.




Map Author: Joseph Akers Date: May 18, 2018 Project: Villa Barr Park Pedestrian Path Version #: 1

Amended By: Date:









# City of Novi Engineering Division epartment of Public Services

### **VILLA BARR PARK IMPROVEMENTS**



New concrete pad with park benches overlooking pond at the rear of the property.



Newly installed five-foot wide gravel pathway around the property.

#### ELIZABETH KUDLA SAARELA esaarela@rsjalaw.com

27555 Executive Drive, Suite 250 Farmington Hills, Michigan 48331 P 248.489.4100 | F 248.489.1726 www.rsjalaw.com



March 19, 2019

Aaron Staup, Construction Engineering Coordinator City of Novi Department of Public Works Field Services Complex 26300 Lee BeGole Drive Novi, MI 48375

Re: Villa Barr Park Improvements - Anglin Civil, LLC

**Closing Documents** 

Dear Mr. Staup:

We have received and reviewed closing documents for the Villa Barr Park Improvements Project:

- 1. Application for Final Payment
- 2. Contractor's Sworn Statement
- 3. Consent of Surety
- 4. Waivers of Lien
- 5. Maintenance Bond (Updated)

The closing documents appear to be in order. Please feel free to contact me with any questions or concerns in regard to this matter.

Very truly yours,

ROSATI SCHULTZ JOPPICH & AMPSBUECHLER PC

Elizabeth Kudla Saarela

**EKS** 

C: Cortney Hanson, Clerk
Carl Johnson, Finance Director/Chief Financial Officer
George Melistas, Engineering Senior Manager
Megan Mikus, Public Works Budget Analyst
Thomas R. Schultz, Esquire

# NOV

PROJECT:

#### **CITY OF NOVI**

Balance Due This Payment = \$

\$ 11,793.39

PURCHASE ORDER NO. 95507 26300 Lee BeGole Dr. Novi, Michigan 48375 Tel: (248) 347-0454 Fax: (248) 735-5659

**APPLICATION FOR FINAL PAYMENT** 

VILLA BARR PARK IMPRVMNTS NOVI PROJECT NO.: CIP NO.:

17-8102 PRC034 PAYMENT NO.:

FINAL

(248) 866-7789

OWNER: City of Novi

45175 W. Ten Mile Road Novi, Michigan 48375 AECOM-Great Lakes

27777 Franklin Road, Suite 2000 Southfield, Michigan 48034 CONTRACTOR:

Anglin Civil, LLC 13000 Newburgh Road Livonia, Michigan 48150

(248) 204-5900

**CONTRACT AMOUNT** 

**FINAL COMPLETION DATES** 

DATES OF ESTIMATE

ORIGINAL: \$193,247.50

ORIGINAL: REVISED:

**ENGINEER:** 

August 31, 2018

FROM:

REVISED: \$165,867.71

ACTUAL:

TO:

#### SECTION 1. COST OF COMPLETED WORK TO DATE

Item	VILLA BARR PARK IMPROVEME GL# 400-691.00-977.014	NTS		CONTRACT ITEM	S (Original)		(	CONTRACT	ITEMS (F	Revised)		THIS PERIOD			Т	OTAL TO DATE	
No.	Description of Item	Unit	Quantity	Cost/Unit	Total	Amt	Quantity	Cost/L	Jnit	Total Amt	Quantity	Amount	%	Quantity		Amount	%
0	Constr. Inspection "Crew Day"	CD	18.00	\$ 700.00	\$ 12	,600.00	18.00	\$ 70	00.00 \$	12,600.00				13.00	\$	9,100.00	72%
1	Mobilization (10%)	LS	1,00	\$ 14,375.00	\$ 14	375.00	1.00	\$ 14,37	75.00 \$	14,375.00				1.00	s	14,375.00	100%
2	Pre-Construction Audio-Visual	LS	1,00	\$ 2,300.00	\$ 2	,300,00	1.00	\$ 2,30	00.00 \$	2,300.00				1.00	S	2,300.00	100%
3	Stump, Rem, 19-inch to 36-inch	EA	2.00	\$ 747.50	\$ 1	495.00	0.00	\$ 74	17.50 \$					0.00	· -	2,000,00	10070
4	Stump, Rem, 6-inch to 18-inch	EA	10.00	\$ 517.50	\$ 5	175.00	8,00	\$ 5	17.50 \$	4,140.00				8.00	\$	4,140.00	100%
5	Masonry and Conc Structure, Rem	CY	35.00	\$ 57.50	\$ 2	.012.50	24,00	\$ 5	7.50 \$	1,380.00				24.00	s	1,380,00	100%
6	Undercut, Special, 1x3	CY	240.00	\$ 40.25	\$ 9	,660.00	0,00	\$ 4	10.25 \$					0.00	Ť	1,000,000	10070
7	Grading, Parking Area	SY	896.00	\$ 11.50	\$ 10	304.00	672,43	\$ 1	11.50 \$	7,732.95				672.43	\$	7,732,95	100%
8	Grading, Pathway	LF	835,00	\$ 17,25	\$ 14	,403.75	714,50	\$ 1	7.25 \$	12,325,13				714.50	_	12,325.13	100%
9	Soil Erosion Control Items	LS	1,00	\$ 2,875.00	\$ 2	875.00	1.00	\$ 2.87	75.00 \$	2.875.00				1.00	\$	2.875.00	100%
10	Embankment, CIP, Special	CY	200.00	\$ 28.75	\$ 5	750.00	200.00	\$ 2	28.75 \$	5,750.00			-	200.00	\$	5,750.00	100%
11	Underdrain, Subgrade, O-G, 6-inch	LF	835.00	\$ 23.00	\$ 19	205.00	800,00		23.00 \$	18,400.00				800.00	· -	18,400,00	100%
12	Underdrain, Outlet, 6-inch	LF	100.00	\$ 28.75	\$ 2	875.00	0.00	\$ 2	8.75 \$					0.00	-	10,400,00	10070
13	Agg Base, 21AA Limestone, 8-inch	SY	1327,00	\$ 9.20	\$ 12	208.40	1260.12		9.20 \$	11,593,10				1260.12	\$	11,593.10	100%
14	Agg Surface Course, 6-inch	SY	107.00	\$ 17.25	\$ 1	845.75	0.00		7.25 \$					0.00	-	11,000.10	10070
15	Tensar, TX5 Geogrid	SY	1681.00	\$ 4.60	\$ 7	732.60	554.50		4.60 \$					554.50	¢	2,550,70	100%
16	HMA, 5E3	TON	98.00	\$ 126.50	\$ 12	397.00	80.20		26.50 \$					80.20	_	10,145.30	100%
17	HMA, 3E3	TON	147.00	\$ 126.50	\$ 18	595.50	100.99		6.50 \$	12,775.24				100.99	s	12,775.24	100%
18	Curb and Gutter	LF	50.00	\$ 57.50	\$ 2	875.00	20.00	_	7.50 \$	1,150.00				20.00	\$	1,150.00	100%
19	Sidewalk, Conc. 4-inch	SF	187.00	\$ 11.50	\$ 2	150.50	1963,55		1.50 \$	22,580,83				1963.55	-	22,580,83	100%
20	Sidewalk Ramp, Conc, 6-inch	SF	100.00	\$ 11.50		150.00	19.25		1.50 \$					19.25	s	221.38	100%
21	Culv, Cl A, 12-inch	LF	40.00	\$ 69.00	-	760.00	29.00		9.00 \$	2,001.00				29.00	s	2,001,00	100%
22	Detectable Warning Surface	LF	10,00	\$ 69.00	\$	690.00	5.00		9.00 \$	345.00				5.00	\$	345.00	100%
23	Landscape Allowance	LS	1.00	\$ 20,000.00		000.00	0.00	\$ 20,00						0.00	_	343,00	10076
24	Post, Steel, 3 lb	LF	42.00	\$ 11,50		483.00	42.00		1.50 \$	483.00				42.00	\$	483,00	100%



## **CITY OF NOVI**

SUBTOTAL

26300 Lee BeGole Dr. Novi, Michigan 48375 Tel: (248) 347-0454 Fax: (248) 735-5659

152,712.71 100%

**APPLICATION FOR FINAL PAYMENT** 

PROJECT: VILLA BARR PARK IMPRVMNTS **NOVI PROJECT NO.:** PAYMENT NO .: FINAL

\$ 193,247.50

17-8102 PRC034 CIP NO.:

SECTION 1.					COST OF COMPLETED WORK TO DATE													
ltem			CONTRACT ITE	VIS (Ori	ginal)		CONT	TRACT ITEMS	S (Re	vised)	THIS PERIOD					TOTAL TO DATE		
No.	Description of Item	Unit	Quantity	Cost/Unit		Total Amt	Quantity		Cost/Unit		Total Amt	Quantity	Amount	%	Quantity		Amount	%
25	Sign, Type IIIA	SF	2,00	\$ 57.5	0 \$	115.00	2,00	\$	57,50	\$	115,00				2,00	\$	115.00	1009
	Sign, Type IIIB	SF	20.00	\$ 28.7	5 \$	575,00	20.00	\$	28.75	\$	575,00				20.00	\$	575.00	100
27	Pvmt Mrkg, Ovly C-P, Accessible	EA	1,00	\$ 287.5	0 \$	287.50	1.00	\$	287.50	\$	287,50				1.00	\$	287,50	100
28	Pvmt Mrkg, Ovly C-P, Thru Arrow	EA	2.00	\$ 287.5	0 \$	575,00	2.00	\$	287.50	\$	575,00				2.00	s	575.00	100
29	Pvmt Mrkg, W-B, Rest Area, 4", Blue	LF	115.00	\$ 4.6	0 \$	529.00	99.00	\$		\$	455.40				99.00	\$	455.40	100
30	Pvmt Mrkg, W-B, Rest Area, 4", Whi	LF	130.00	\$ 4.6	0 \$	598.00	72,00	\$	4.60	\$	331.20				72.00	\$	331,20	100
31	Maintaining Traffic	LS	1,00	\$ 2,875.0	0 \$	2,875.00	1.00	\$	2,875.00	\$	2,875.00				1.00	\$	2,875.00	100
32	Surface Restoration	LS	1,00	\$ 14,375.0	0 \$	14,375.00	1.00	-		\$	14,375.00				1.00	\$	14,375.00	100
_								H										
					1													
					$\pm$													_
					+													
					I													
					+											_		
H																		
								_										
	TOTAL FROM THIS SHEET				\$	19,929.50				\$	19,589.10					\$	19,589.10	

152,712.71



# **CITY OF NOVI**

26300 Lee BeGole Dr. Novi, Michigan 48375

Tel: (248) 347-0454 Fax: (248) 735-5659

## **APPLICATION FOR FINAL PAYMENT**

PROJECT:

VILLA BARR PARK IMPRVMNTS

**NOVI PROJECT NO.:** 

CIP NO.:

17-8102 PRC034

PAYMENT NO.:

FINAL

**NEW CONTRACT ITEMS** 

SECTION 1.						COST OF COMPLETED WORK TO DATE										
Item	Danielle of the						W CONTRAC	T ITE			THIS PERIOD				TOTAL TO DATE	
No.	Description of Item	Unit	Division	GL#	Quantity	_	Cost/Unit	_	Total Amt	Quantity	Amount	%	Quantity		Amount	%
33	HMA and Curb and Gutter Removal	LS	0	0	1.00	$\overline{}$	3,500.00	_	3,500,00				1.00	\$	3,500,00	1009
34	Drainage Improvements	LS	0	0	1.00	_	9,655.00	-	9,655.00				1.00	\$	9,655,00	1009
35			0	0	0.00	\$		\$					0.00	\$		
36			0	0	0,00	\$		\$					0.00	\$		
37			0	0	0.00	\$		\$					0.00	\$	-	
38			0	0	0.00	\$	2	\$					0.00	\$		
39			0	0	0.00	\$		\$					0.00	\$		
40			0	0	0.00	\$		\$	100				0.00	\$	×	
41			0	0	0.00	\$		\$	-				0.00	\$	*	
42			0	0	0.00	\$		\$	190				0.00	\$		
43			0	0	0.00	\$		\$	1983				0.00	\$		
44			0	0	0.00	\$		\$	(2)				0.00	\$		
45			0	0	0.00	\$	- 2	\$					0.00	\$		
46			0	0	0.00	\$		\$					0.00	\$		
47			0	0	0.00	\$	*	\$	-				0.00	\$	2	
48			0	0	0.00	\$		\$					0.00	\$		
49			0	0	0.00	\$	2	\$	14				0.00	\$		
50			0	0	0.00	\$	*	\$	- 24				0.00	\$		
51			0	0	0.00	\$		\$					0.00	\$	2	
52			0	0	0,00	\$		\$					0.00	\$	-	
53			0	0	0.00	\$		s					0.00	\$		
54			0	0	0.00	\$		\$	12				0.00	\$		
55			0	0	0.00	\$	- 20	\$					0.00	\$		
56			0	0	0.00	s		\$					0.00	s		
57			0	0	0.00	s		\$					0.00	s		
58			0	0	0.00	\$	2:	\$	-				0.00	\$		
59			0	0	0.00	8	100	\$	.				0.00	\$		
	TOTAL FROM THIS SHEET						1 TE LU	\$	13,155.00		\$ -		0.00	\$	13,155.00	
	TOTAL FROM OTHER SHEETS			\$ 193,247.50				\$	152,712.71		\$			\$	152,712,71	
	GRAND TOTAL			\$ 193,247.50				\$	165,867.71		\$ ®			φ •	165,867.71	100%



**BALANCE DUE THIS PAYMENT:** 

#### **CITY OF NOVI**

\$

PURCHASE ORDER NO. 95507 26300 Lee BeGole Dr. Novi, Michigan 48375 Tel: (248) 347-0454 Fax: (248) 735-5659

Section 2. APPLICATION FOR FINAL PAYMENT PROJECT: VILLA BARR PARK IMPRVMNTS **NOVI PROJECT NO.:** 17-8102 **PAYMENT NO.:** FINAL CIP NO .: PRC034 **Original Contract Amount:** \$ 193,247.50 **CHANGE ORDERS** Change Orders: (27,379.79) <u>No.</u> Date <u>Amount</u> September 20, 2018 (37,034.79) **Adjusted Contract Amount to Date:** \$ 165,867.71 2 November 27, 2018 9,655.00 3 Total Cost of Work Performed to Date: 165,867.71 4 5 MINUS Retainage: 0% \$ 6 MINUS Inspection "Crew Days": 13.00 \$ To Date This Pay 0.00 8 Net Amt. Earned of Contract and Extra Work to Date: 165,867.71 9 10 MINUS L.D.'s: # of days over = \$ \$ amount/day = \$600 Subtotal: \$ 165,867.71 ADD Incentive "Crew Days", if under: \$ 3,500.00 TOTAL: \$ (27,379.79) Subtotal: \$ 169,367.71 **MINUS Amount of Previous Payments:** \$ 157,574,32 1 \$ 123,298.74 2 \$ 34,275.58 3 \$ (0.00)Inspection "Crew Days" Allowed per Contract: 18.00 4 \$ (0.00)Additional "Crew Days" per Change Orders: 0.00 5 \$ (0.00)Total Inspection "Crew Days" Allowed: 18.00 6 \$ (0.00)Inspection "Crew Days" Used to Date: 13.00 7 \$ (0.00)Inspection "Crew Days" Remaining: 5,00 8 \$ (0.00)9 \$ (0.00)10 \$ (0.00)

11,793.39



#### CITY OF NOVI

26300 Lee BeGole Dr. Novi, Michigan 48375 Tel: (248) 347-0454 Fax: (248) 735-5659

Section 3.

**APPLICATION FOR FINAL PAYMENT** 

PROJECT: VILLA BARR PARK IMPRVMNTS

NOVI PROJECT NO .: CIP NO.:

PRC034

PAYMENT NO .:

FINAL

The undersigned CONTRACTOR certifies that: (1) Any previous progress payments received from OWNER on amount of Work done under the Contract referred to above have been applied to discharge in full all obligations of CONTRACTOR incurred in connection with Work covered by prior Applications for Payment; (2) title to all Work, materials, and equipment incorporated in said Work of otherwise listed in or covered by this Application for Payment will pass to OWNER at time of payment free and clear of all leins, claims, security interest, and encumberences (except such as are covered by Bond acceptable to OWNER indemnifying OWNER against any such lein, claim security interest, or encumberence); and (3) all Work covered by this Application for Payment is in accordance with the Contract Documents and not defective as that term is defined in the Contract Documents.

Joseph Merolla

Digitally signed by Joseph Merolla
DN: CN-Joseph Merolla
Reason: I agree to the terms defined by the placement of my signature in this

Date: 2019-03-08 12:45:58

Anglin Civil, LLC

CONTRACTOR - Electronic Signature Certification

Mark Koskinen

Mark Koskinen Mar 11 2019 3:31 PM

**AECOM-Great Lakes** 

CONSULTANT - Electronic Signature Certification

Payment of the above AMOUNT DUE THIS APPLICATION is recommended.

CITY OF NOVI

Digitally signed by Aaron J. Staup DN: cn=Aaron J. Staup, o=City of Novi, pu=Engine Division, email=astaup@cityofnovi.org, c=US Date: 2019 03 25 14:14:58 -04'00'

Aaron J. Staup, Construction Engineer

Electronic Signature Certification

Digitally signed by George Melistas DN: cn=George Melistas, a=City of Novi, ou=Engineering Division, email=gmelistas@cityofnovi org, c=US Date: 2019.03.25 14:20:20 -04'00'

George D. Melistas, Engineering Senior Manager

Electronic Signature Certification

All Full Unconditional Waivers of lien have been received from each subcontractor and/or supplier, reviewed and approved by the Consultant. Also, attached to this Final Payment is a copy of the Contractor's Sworn Statement, Consent of Surety, and a new Maintenance and Guarantee Bond (if the amount is greater than the final contract price) or a Maintenance Bond Rider covering the difference between the final contract price and the awarded amount.

# CONSENT OF SURETY COMPANY TO FINAL PAYMENT

AIA DOCIMENT G707

OWNER	
ARCHITECT	
CONTRACTOR	
SURETY	
OTHER	

### Bond: RCB0017593

Donu.	KCD001/393
TO (OWNER) (Name and Address)	ARCHITECT'S PROJECT NO:
City Of Novi 26300 Lee BeGole Drive Novi, MI 48375	
	CONTRACT FOR:
PROJECT: (Name and Address) Villa Barr Park Pedestrian Path	CONTRACT DATE:/
In accordance with the provisions of the Contrac (here insert name and address of Surety Company)	ct between the Owner and the Contractor as indicated above, the
RLI Insurance Company 9100 South Hills Blvd Broadview Heights, OH 44147	, SURETY COMPANY,
on bond of (here insert name and address of Contractor)	
ANGLIN CIVIL, LLC. 13000 Newburgh Road Livonia, MI 48150	, CONTRACTOR,
hereby approves of the final payment to the Con the Surety Company of any of its obligations to (here insert name and address of Owner)	tractor, and agrees that final payment to the Contractor shall not relieve
City Of Novi 26300 Lee BeGole Drive Novi, MI 48375	, OWNER,
as set forth in the said Surety Company's bond.	
IN WITNESS WHEREOF, the Surety Company has hereunto set its hand the	is February 15, 2019

Attes

RLI Insurance Company Surety Company

Signature of Authorized Representative
Donald W. Burden, Title, Attorney-in-Fact

# **POWER OF ATTORNEY**

## RLI Insurance Company Contractors Bonding and Insurance Company

9025 N, Lindbergh Dr. Peoria, IL 61615 Phone: 800-645-2402

#### Know All Men by These Presents:

That this Power of Attorney is not valid or in effect unless attached to the bond which it authorizes executed, but may be detached by the approving officer if desired.

That RLI Insurance Company and/or Contractors Bonding and In together, the "Company") do hereby make, constitute and appoint:	surance Company, each an Illinois corporation, (separately and
Angelo G. Zervos, Gus E. Zervos, Donald W. Burden, Michael Zervos, Ste	phen M. Zervos, jointly or severally
in the City of Southfield, State of Michigan full power and authority hereby conferred, to sign, execute, acknowledge bonds and undertakings in an amount not to exceed S25.000.000.00 for any single obligation.	and deliver for and on its behalf as Surety, in general, any and all
The acknowledgment and execution of such bond by the said Attorney in I executed and acknowledged by the regularly elected officers of the Compa	
RLI Insurance Company and/or Contractors Bonding and Insuran following is a true and exact copy of a Resolution adopted by the Board of	ce Company, as applicable, have each further certified that the Directors of each such corporation, and is now in force, to-wit:
"All bonds, policies, undertakings, Powers of Attorney or other obligation the Company by the President, Secretary, any Assistant Secretary, Treast of Directors may authorize. The President, any Vice President, Sec Attorneys in Fact or Agents who shall have authority to issue bonds, policies and is not necessary for the validity of any bonds, policies, undertakings signature of any such officer and the corporate seal may be printed by factorized.	urer, or any Vice President, or by such other officers as the Board retary, any Assistant Secretary, or the Treasurer may appoint icies or undertakings in the name of the Company. The corporate, Powers of Attorney or other obligations of the corporation. The
IN WITNESS WHEREOF, the RLI Insurance Company and/or Concaused these presents to be executed by its respective	tractors Bonding and Insurance Company, as applicable, have dent with its corporate seal affixed this 10th day of RLI Insurance Company Contractors Bonding and Insurance Company
SEAL SEAL	By: Barton W. Davis Vice President
State of Illinois County of Peoria SS	CERTIFICATE
On this 10th day of October, 2018, before me, a Notary Public, personally appeared Barton W. Davis, who being by me duly sworn, acknowledged that he signed the above Power of Attorney as the aforesaid officer of the RLI Insurance Company and/or Contractors Bonding and Insurance Company and acknowledged said instrument to be the voluntary act and deed of said corporation.	I, the undersigned officer of RLI Insurance Company and/or Contractors Bonding and Insurance Company, do hereby certify that the attached Power of Attorney is in full force and effect and is irrevocable; and furthermore, that the Resolution of the Company as set forth in the Power of Attorney, is now in force. In testimony whereof, I have hereunto set my hand and the seal of the RLI Insurance Company and/or Contractors Bonding and Insurance Company this 15th day of 1500 CL 2002.
By: Hotchen & Gebrugh Gretchen L. Johnigk Notary Public	RLI Insurance Company Contractors Bonding and Insurance Company
GRETCHEN L JOHNIGK PUBLIC "OFFICIAL SEAL"  STATE OF My Commission Expires May 20, 2020	By: Jean M. Stephenson Corporate Secretary

#### **SWORN STATEMENT**

Project Name: v	illa Barr Park Improvements	Application Number:	1	
Location:	Novi, Michigan	Application Date:	2/22/2019	_
Project Number:_	60548809	Contract Number:	29451	
Purchase Order N	umber: 2231			Ī

The following is a statement of each contractor and supplier, for which payment is due but unpaid, With whom the Contractor has contracted for performance relative to the Construction Agreement and that the amount due to the entities as of the date therefor are correctly and fully set forth opposite their names as follows:

	·	(A)	(B)	(C)	(D)	(B+C+D=E)	(F)	(A-E-F=G)
Subcontractor,	Type of	Total	Amount	Amount	Amount	Amount	Total	Balance
Supplier or	Improvement	Contract	Already	Invoiced	Currently	Billed	Cumulative	То
Laborer	Furnished	Price	Paid	(NOT	Owed	To Date	Retention	Complete
				PAID)			Withheld	•
Giammonco Cutting	Concrete Cutting	\$300.00	\$300.00			\$300.00		\$0.00
AP Pro Painting	Parking Lot Striping	\$500.00	\$500.00			\$500.00		\$0.00
Construction Video Media	Video Services	\$2285.00	\$2285.00			\$2285,00		\$0.00

Under penalty of perjury, the Contractor has not procured material(s) from, or subcontracted with, any person other than those set forth above and owes no money for the Improvement other than the sums set forth above.

Signature:	Joseph Merolla
Name & Title:_	Joe Merolla, Assistant Superintendent
Company Name	: Anglin Civil

My/our contract with	Anglin Civil (Prime Contracting Party)	to provide
Concrete		for the improvement of the
project named as	Villa bar	
F- 5J- 6- 7- 7- 7- 7- 7- 7- 7- 7- 7- 7- 7- 7- 7-	(Project Name)	<del></del>
having been fully paid and satisfied against such property are hereby was against such property are hereby was against such property are hereby was against such property or the owner from me/one or us or if I/we are no has not received this waiver directly upon it without contacting me/werify that it is authentic.  Signed on:	property that is a residential state or lessee's designee has received to provide one, and y from me/one of us, the own one of us, either in writing, b	cructure and if the owner or beived a Notice of Furnishing I the owner, lessee, or designee her, lessee, or designee may not
Address: 10921 Island Lake Cir elephone: (734) 778-2873	cle, Taylor, MI 48108	
Company Name:	Giammanco concrete cut	ting

DO NOT SIGN BLANK OR INCOMPLETE FORMS. RETAIN A COPY.

My/our contract with	Anglin Civil (Prime Contracting Party)	to provide
Paint		for the improvement of the
project named as	Bar	
	(Project Name)	
naving been fully paid and satisfied, against such property are hereby wait	by signing this waiver, all m	y/our construction lien rights
of the improvement is provided to pro- cessee of the property or the owner's from me/one or us or if I/we are not re- mas not received this waiver directly to rely upon it without contacting me/or verify that it is authentic.	or lessee's designee has rece equired to provide one, and t from me/one of us, the owne	ived a Notice of Furnishing the owner, lessee, or designee r, lessee, or designee may not
Signed on: 2/21/9		Signature)
	Alex	e Peaskulovsky
		(Tide)
ddress: 278 N Wixom Rd, Wix elephone: (248) 935-2364	om, MI 48393	
ompany Name: AP	Po Paintin	
DO NOT SIGN BLANK OR		. RETAIN A COPY.

My/our contract with	Anglin Civil (Prime Contracting Party)	to provide
above ground construction video docume	ntation	for the improvement of the
project named as Novi - Villa Barr Park F	arking Lot & Pat	hway
	(Project Name)	
having been fully paid and satisfied, by sign against such property are hereby waived and	ing this waiver, a	Il my/our construction lien rights
If the improvement is provided to property the lesses of the property or the owner's or lesse from me/one or us or if I/we are not required has not received this waiver directly from mely upon it without contacting me/one of us werify that it is authentic.	ee's designee has a to provide one, a e/one of us, the or	received a Notice of Furnishing and the owner, lessee, or designee wher, lessee, or designee may not
Signed on: 2/15/19	Dwig	At C. Spengler
(-14)		(Signature)
	Dwight	C. Spengler
		(Printed Name)
	Preside	ent
		(Title)
Address: 111 E Newberry St, Romeo Telephone: (586) 752-2580	, MI 48065	
Company Name: Construction Video Media	, Inc.	

DO NOT SIGN BLANK OR INCOMPLETE FORMS. RETAIN A COPY.

My/our contract with	Anglin (Prime Contracting		to provide
	nprovements se of Service)	fo	or the improvement of the
project named as	Villa Barr Pa	ark Improvemer	nts
having been fully paid and satisf against such property are hereby	ied, by signing this wa waived and released.	aiver, all my/ou	r construction lien rights
If the improvement is provided to lessee of the property or the own from me/one or us or if I/we are has not received this waiver directly upon it without contacting not verify that it is authentic.	er's or lessee's design not required to provid ctly from me/one of u	nee has received le one, and the c s, the owner, les	a Notice of Furnishing owner, lessee, or designee ssee, or designee may not
Signed on: 02/28/2019 (Date)	<i>J</i>	_ West	
	8	Assistant Supe	
Address: 13000 Newburgh Telephone: (734) 464-2600		150	
Company Name:	Anglin Civil		1000

DO NOT SIGN BLANK OR INCOMPLETE FORMS. RETAIN A COPY.